

AD-A132 763

EMBANKMENT CRITERIA AND PERFORMANCE REPORT MISSOURI  
RIVER FORT RANDALL DAM - LAKE FRANCIS CASE(U) ARMY  
ENGINEER DISTRICT OMAHA NEBR MAR 83


1/2

UNCLASSIFIED

F/G 13/13

NL





MICROCOPY RESOLUTION TEST CHART  
NATIONAL BUREAU OF STANDARDS-1963-A

# EMBANKMENT CRITERIA AND PERFORMANCE REPORT

MARCH 1983


AD-A132 763

## MISSOURI RIVER FORT RANDALL DAM- LAKE FRANCIS CASE

DTIC FILE COPY



**US Army Corps  
of Engineers**  
Omaha District



This document has been approved  
for public release and sale; its  
distribution is unlimited.

83 09 21 012

UNCLASSIFIED

SECURITY CLASSIFICATION OF THIS PAGE (When Data Entered)

REPORT DOCUMENTATION PAGE		READ INSTRUCTIONS BEFORE COMPLETING FORM
1. REPORT NUMBER	2. GOVT ACCESSION NO. AD-A132763	3. RECIPIENT'S CATALOG NUMBER
4. TITLE (and Subtitle) Embankment Criteria and Performance Report Missouri River, Fort Randall Dam- Lake Francis Case		5. TYPE OF REPORT & PERIOD COVERED Final Report
7. AUTHOR(s) Foundations & Materials Branch (MROED-F)		6. PERFORMING ORG. REPORT NUMBER
9. PERFORMING ORGANIZATION NAME AND ADDRESS U.S. Army Engineer District, Omaha 6014 U.S. Post Office & Court House 215 North 17th Street Omaha, NE 68102		8. CONTRACT OR GRANT NUMBER(s)
11. CONTROLLING OFFICE NAME AND ADDRESS U.S. Army Engineer District, Omaha 6014 U.S. Post Office & Court House 215 North 17th Street Omaha, NE 68102		10. PROGRAM ELEMENT, PROJECT, TASK AREA & WORK UNIT NUMBERS
14. MONITORING AGENCY NAME & ADDRESS (if different from Controlling Office)		12. REPORT DATE March 1983
		13. NUMBER OF PAGES 116
		15. SECURITY CLASS. (of this report) UNCLASSIFIED
		15a. DECLASSIFICATION/DOWNGRADING SCHEDULE
16. DISTRIBUTION STATEMENT (of this Report)  Approved for public release; distribution unlimited		
17. DISTRIBUTION STATEMENT (of the abstract entered in Block 20, if different from Report)		
18. SUPPLEMENTARY NOTES Prepared in accordance with ER 1110-2-1901, 31 Dec 81		
19. KEY WORDS (Continue on reverse side if necessary and identify by block number) Earthfill Dams                      Seepage Control Embankments                        Embankment Stability Embankment Construction        Soils Testing Dam Foundation                    Chalk Fill Instrumentation of Dams         Fort Randall Dam		
20. ABSTRACT (Continue on reverse side if necessary and identify by block number) Foundation features, earthfill design, construction, instrumentation, and performance history of the Fort Randall Dam embankment are summarized. The 165-foot high embankment was constructed in six earthwork stages, from 1947 through 1955, and is composed of approx. 50,000,000 cubic yards of rolled earthfill and chalkfill materials. It is founded on pervious alluvial soils in the valley and loess and glacial till in the abutments. Relief wells aid in controlling seepage. Instrumentation includes piezometers, settlement gages, crest and slope movement markers, tiltmeters, and strong motion accelerographs.		

DD FORM 1 JAN 73 1473

EDITION OF 1 NOV 65 IS OBSOLETE

UNCLASSIFIED

SECURITY CLASSIFICATION OF THIS PAGE (When Data Entered)

MISSOURI RIVER  
FORT RANDALL DAM - LAKE FRANCIS CASE  
SOUTH DAKOTA

EMBANKMENT CRITERIA AND PERFORMANCE REPORT

TABLE OF CONTENTS

<u>Paragraph No.</u>	<u>Title</u>	<u>Page</u>
PERTINENT DATA		PD-1
1.	INTRODUCTION	1
1.1	Purpose and Scope of Report	1
1.2	Brief Description and Purpose of Project	1
1.3	Authorization of Dam Project	2
1.4	Design and Construction of Project	2
1.5	Significant Operational Events	3
1.6	Reference Project Publications	3
2.	GEOLOGY	4
2.1	General	4
2.2	Subsurface Explorations	5
2.3	Ground Water	5
2.4	Overburden	6
2.5	Bedrock	8
3.	EMBANKMENT SECTION	10
4.	CONSTRUCTION STAGES	10
4.1	Foundation Preparation - Left Bank Chute	11
4.2	Initial Earthwork	11
4.3	Earthwork Stage II	11
4.4	Earthwork Stage III	12
4.5	Earthwork Stage IV	12
4.6	Earthwork Stage V	13
5.	FOUNDATION PREPARATION	13
5.1	Left Bank Preparation	14
5.2	Removal of Right Bank Loess	14
5.3	River Closure Area	14

TC-1

Accession For  
1975-1976  
1977-1978  
1979-1980  
1981-1982  
1983-1984  
1985-1986  
1987-1988  
1989-1990  
1991-1992  
1993-1994  
1995-1996  
1997-1998  
1999-2000  
2001-2002  
2003-2004  
2005-2006  
2007-2008  
2009-2010  
2011-2012  
2013-2014  
2015-2016  
2017-2018  
2019-2020  
2021-2022  
2023-2024  
2025-2026  
2027-2028  
2029-2030  
2031-2032  
2033-2034  
2035-2036  
2037-2038  
2039-2040  
2041-2042  
2043-2044  
2045-2046  
2047-2048  
2049-2050  
2051-2052  
2053-2054  
2055-2056  
2057-2058  
2059-2060  
2061-2062  
2063-2064  
2065-2066  
2067-2068  
2069-2070  
2071-2072  
2073-2074  
2075-2076  
2077-2078  
2079-2080  
2081-2082  
2083-2084  
2085-2086  
2087-2088  
2089-2090  
2091-2092  
2093-2094  
2095-2096  
2097-2098  
2099-2100  
2101-2102  
2103-2104  
2105-2106  
2107-2108  
2109-2110  
2111-2112  
2113-2114  
2115-2116  
2117-2118  
2119-2120  
2121-2122  
2123-2124  
2125-2126  
2127-2128  
2129-2130  
2131-2132  
2133-2134  
2135-2136  
2137-2138  
2139-2140  
2141-2142  
2143-2144  
2145-2146  
2147-2148  
2149-2150  
2151-2152  
2153-2154  
2155-2156  
2157-2158  
2159-2160  
2161-2162  
2163-2164  
2165-2166  
2167-2168  
2169-2170  
2171-2172  
2173-2174  
2175-2176  
2177-2178  
2179-2180  
2181-2182  
2183-2184  
2185-2186  
2187-2188  
2189-2190  
2191-2192  
2193-2194  
2195-2196  
2197-2198  
2199-2200  
2201-2202  
2203-2204  
2205-2206  
2207-2208  
2209-2210  
2211-2212  
2213-2214  
2215-2216  
2217-2218  
2219-2220  
2221-2222  
2223-2224  
2225-2226  
2227-2228  
2229-2230  
2231-2232  
2233-2234  
2235-2236  
2237-2238  
2239-2240  
2241-2242  
2243-2244  
2245-2246  
2247-2248  
2249-2250  
2251-2252  
2253-2254  
2255-2256  
2257-2258  
2259-2260  
2261-2262  
2263-2264  
2265-2266  
2267-2268  
2269-2270  
2271-2272  
2273-2274  
2275-2276  
2277-2278  
2279-2280  
2281-2282  
2283-2284  
2285-2286  
2287-2288  
2289-2290  
2291-2292  
2293-2294  
2295-2296  
2297-2298  
2299-2300  
2301-2302  
2303-2304  
2305-2306  
2307-2308  
2309-2310  
2311-2312  
2313-2314  
2315-2316  
2317-2318  
2319-2320  
2321-2322  
2323-2324  
2325-2326  
2327-2328  
2329-2330  
2331-2332  
2333-2334  
2335-2336  
2337-2338  
2339-2340  
2341-2342  
2343-2344  
2345-2346  
2347-2348  
2349-2350  
2351-2352  
2353-2354  
2355-2356  
2357-2358  
2359-2360  
2361-2362  
2363-2364  
2365-2366  
2367-2368  
2369-2370  
2371-2372  
2373-2374  
2375-2376  
2377-2378  
2379-2380  
2381-2382  
2383-2384  
2385-2386  
2387-2388  
2389-2390  
2391-2392  
2393-2394  
2395-2396  
2397-2398  
2399-2400  
2401-2402  
2403-2404  
2405-2406  
2407-2408  
2409-2410  
2411-2412  
2413-2414  
2415-2416  
2417-2418  
2419-2420  
2421-2422  
2423-2424  
2425-2426  
2427-2428  
2429-2430  
2431-2432  
2433-2434  
2435-2436  
2437-2438  
2439-2440  
2441-2442  
2443-2444  
2445-2446  
2447-2448  
2449-2450  
2451-2452  
2453-2454  
2455-2456  
2457-2458  
2459-2460  
2461-2462  
2463-2464  
2465-2466  
2467-2468  
2469-2470  
2471-2472  
2473-2474  
2475-2476  
2477-2478  
2479-2480  
2481-2482  
2483-2484  
2485-2486  
2487-2488  
2489-2490  
2491-2492  
2493-2494  
2495-2496  
2497-2498  
2499-2500  
2501-2502  
2503-2504  
2505-2506  
2507-2508  
2509-2510  
2511-2512  
2513-2514  
2515-2516  
2517-2518  
2519-2520  
2521-2522  
2523-2524  
2525-2526  
2527-2528  
2529-2530  
2531-2532  
2533-2534  
2535-2536  
2537-2538  
2539-2540  
2541-2542  
2543-2544  
2545-2546  
2547-2548  
2549-2550  
2551-2552  
2553-2554  
2555-2556  
2557-2558  
2559-2560  
2561-2562  
2563-2564  
2565-2566  
2567-2568  
2569-2570  
2571-2572  
2573-2574  
2575-2576  
2577-2578  
2579-2580  
2581-2582  
2583-2584  
2585-2586  
2587-2588  
2589-2590  
2591-2592  
2593-2594  
2595-2596  
2597-2598  
2599-2600  
2601-2602  
2603-2604  
2605-2606  
2607-2608  
2609-2610  
2611-2612  
2613-2614  
2615-2616  
2617-2618  
2619-2620  
2621-2622  
2623-2624  
2625-2626  
2627-2628  
2629-2630  
2631-2632  
2633-2634  
2635-2636  
2637-2638  
2639-2640  
2641-2642  
2643-2644  
2645-2646  
2647-2648  
2649-2650  
2651-2652  
2653-2654  
2655-2656  
2657-2658  
2659-2660  
2661-2662  
2663-2664  
2665-2666  
2667-2668  
2669-2670  
2671-2672  
2673-2674  
2675-2676  
2677-2678  
2679-2680  
2681-2682  
2683-2684  
2685-2686  
2687-2688  
2689-2690  
2691-2692  
2693-2694  
2695-2696  
2697-2698  
2699-2700  
2701-2702  
2703-2704  
2705-2706  
2707-2708  
2709-2710  
2711-2712  
2713-2714  
2715-2716  
2717-2718  
2719-2720  
2721-2722  
2723-2724  
2725-2726  
2727-2728  
2729-2730  
2731-2732  
2733-2734  
2735-2736  
2737-2738  
2739-2740  
2741-2742  
2743-2744  
2745-2746  
2747-2748  
2749-2750  
2751-2752  
2753-2754  
2755-2756  
2757-2758  
2759-2760  
2761-2762  
2763-2764  
2765-2766  
2767-2768  
2769-2770  
2771-2772  
2773-2774  
2775-2776  
2777-2778  
2779-2780  
2781-2782  
2783-2784  
2785-2786  
2787-2788  
2789-2790  
2791-2792  
2793-2794  
2795-2796  
2797-2798  
2799-2800  
2801-2802  
2803-2804  
2805-2806  
2807-2808  
2809-2810  
2811-2812  
2813-2814  
2815-2816  
2817-2818  
2819-2820  
2821-2822  
2823-2824  
2825-2826  
2827-2828  
2829-2830  
2831-2832  
2833-2834  
2835-2836  
2837-2838  
2839-2840  
2841-2842  
2843-2844  
2845-2846  
2847-2848  
2849-2850  
2851-2852  
2853-2854  
2855-2856  
2857-2858  
2859-2860  
2861-2862  
2863-2864  
2865-2866  
2867-2868  
2869-2870  
2871-2872  
2873-2874  
2875-2876  
2877-2878  
2879-2880  
2881-2882  
2883-2884  
2885-2886  
2887-2888  
2889-2890  
2891-2892  
2893-2894  
2895-2896  
2897-2898  
2899-2900  
2901-2902  
2903-2904  
2905-2906  
2907-2908  
2909-2910  
2911-2912  
2913-2914  
2915-2916  
2917-2918  
2919-2920  
2921-2922  
2923-2924  
2925-2926  
2927-2928  
2929-2930  
2931-2932  
2933-2934  
2935-2936  
2937-2938  
2939-2940  
2941-2942  
2943-2944  
2945-2946  
2947-2948  
2949-2950  
2951-2952  
2953-2954  
2955-2956  
2957-2958  
2959-2960  
2961-2962  
2963-2964  
2965-2966  
2967-2968  
2969-2970  
2971-2972  
2973-2974  
2975-2976  
2977-2978  
2979-2980  
2981-2982  
2983-2984  
2985-2986  
2987-2988  
2989-2990  
2991-2992  
2993-2994  
2995-2996  
2997-2998  
2999-3000  
3001-3002  
3003-3004  
3005-3006  
3007-3008  
3009-3010  
3011-3012  
3013-3014  
3015-3016  
3017-3018  
3019-3020  
3021-3022  
3023-3024  
3025-3026  
3027-3028  
3029-3030  
3031-3032  
3033-3034  
3035-3036  
3037-3038  
3039-3040  
3041-3042  
3043-3044  
3045-3046  
3047-3048  
3049-3050  
3051-3052  
3053-3054  
3055-3056  
3057-3058  
3059-3060  
3061-3062  
3063-3064  
3065-3066  
3067-3068  
3069-3070  
3071-3072  
3073-3074  
3075-3076  
3077-3078  
3079-3080  
3081-3082  
3083-3084  
3085-3086  
3087-3088  
3089-3090  
3091-3092  
3093-3094  
3095-3096  
3097-3098  
3099-3100  
3101-3102  
3103-3104  
3105-3106  
3107-3108  
3109-3110  
3111-3112  
3113-3114  
3115-3116  
3117-3118  
3119-3120  
3121-3122  
3123-3124  
3125-3126  
3127-3128  
3129-3130  
3131-3132  
3133-3134  
3135-3136  
3137-3138  
3139-3140  
3141-3142  
3143-3144  
3145-3146  
3147-3148  
3149-3150  
3151-3152  
3153-3154  
3155-3156  
3157-3158  
3159-3160  
3161-3162  
3163-3164  
3165-3166  
3167-3168  
3169-3170  
3171-3172  
3173-3174  
3175-3176  
3177-3178  
3179-3180  
3181-3182  
3183-3184  
3185-3186  
3187-3188  
3189-3190  
3191-3192  
3193-3194  
3195-3196  
3197-3198  
3199-3200  
3201-3202  
3203-3204  
3205-3206  
3207-3208  
3209-3210  
3211-3212  
3213-3214  
3215-3216  
3217-3218  
3219-3220  
3221-3222  
3223-3224  
3225-3226  
3227-3228  
3229-3230  
3231-3232  
3233-3234  
3235-3236  
3237-3238  
3239-3240  
3241-3242  
3243-3244  
3245-3246  
3247-3248  
3249-3250  
3251-3252  
3253-3254  
3255-3256  
3257-3258  
3259-3260  
3261-3262  
3263-3264  
3265-3266  
3267-3268  
3269-3270  
3271-3272  
3273-3274  
3275-3276  
3277-3278  
3279-3280  
3281-3282  
3283-3284  
3285-3286  
3287-3288  
3289-3290  
3291-3292  
3293-3294  
3295-3296  
3297-3298  
3299-3300  
3301-3302  
3303-3304  
3305-3306  
3307-3308  
3309-3310  
3311-3312  
3313-3314  
3315-3316  
3317-3318  
3319-3320  
3321-3322  
3323-3324  
3325-3326  
3327-3328  
3329-3330  
3331-3332  
3333-3334  
3335-3336  
3337-3338  
3339-3340  
3341-3342  
3343-3344  
3345-3346  
3347-3348  
3349-3350  
3351-3352  
3353-3354  
3355-3356  
3357-3358  
3359-3360  
3361-3362  
3363-3364  
3365-3366  
3367-3368  
3369-3370  
3371-3372  
3373-3374  
3375-3376  
3377-3378  
3379-3380  
3381-3382  
3383-3384  
3385-3386  
3387-3388  
3389-3390  
3391-3392  
3393-3394  
3395-3396  
3397-3398  
3399-3400  
3401-3402  
3403-3404  
3405-3406  
3407-3408  
3409-3410  
3411-3412  
3413-3414  
3415-3416  
3417-3418  
3419-3420  
3421-3422  
3423-3424  
3425-3426  
3427-3428  
3429-3430  
3431-3432  
3433-3434  
3435-3436  
3437-3438  
3439-3440  
3441-3442  
3443-3444  
3445-3446  
3447-3448  
3449-3450  
3451-3452  
3453-3454  
3455-3456  
3457-3458  
3459-3460  
3461-3462  
3463-3464  
3465-3466  
3467-3468  
3469-3470  
3471-3472  
3473-3474  
3475-3476  
3477-3478  
3479-3480  
3481-3482  
3483-3484  
3485-3486  
3487-3488  
3489-3490  
3491-3492  
3493-3494  
3495-3496  
3497-3498  
3499-3500  
3501-3502  
3503-3504  
3505-3506  
3507-3508  
3509-3510  
3511-3512  
3513-3514  
3515-3516  
3517-3518  
3519-3520  
3521-3522  
3523-3524  
3525-3526  
3527-3528  
3529-3530  
3531-3532  
3533-3534  
3535-3536  
3537-3538  
3539-3540  
3541-3542  
3543-3544  
3545-3546  
3547-3548  
3549-3550  
3551-3552  
3553-3554  
3555-3556  
3557-3558  
3559-3560  
3561-3562  
3563-3564  
3565-3566  
3567-3568  
3569-3570  
3571-3572  
3573-3574  
3575-3576  
3577-3578  
3579-3580  
3581-3582  
3583-3584  
3585-3586  
3587-3588  
3589-3590  
3591-3592  
3593-3594  
3595-3596  
3597-3598  
3599-3600  
3601-3602  
3603-3604  
3605-3606  
3607-3608  
3609-3610  
3611-3612  
3613-3614  
3615-3616  
3617-3618  
3619-3620  
3621-3622  
3623-3624  
3625-3626  
3627-3628  
3629-3630  
3631-3632  
3633-3634  
3635-3636  
3637-3638  
3639-3640  
3641-3642  
3643-3644  
3645-3646  
3647-3648  
3649-3650  
3651-3652  
3653-3654  
3655-3656  
3657-3658  
3659-3660  
3661-3662  
3663-3664  
3665-3666  
3667-3668  
3669-3670  
3671-3672  
3673-3674  
3675-3676  
3677-3678  
3679-3680  
3681-3682  
3683-3684  
3685-3686  
3687-3688  
3689-3690  
3691-3692  
3693-3694  
3695-3696  
3697-3698  
3699-3700  
3701-3702  
3703-3704  
3705-3706  
3707-3708  
3709-3710  
3711-3712  
3713-3714  
3715-3716  
3717-3718  
3719-3720  
3721-3722  
3723-3724  
3725-3726  
3727-3728  
3729-3730  
3731-3732  
3733-3734  
3735-3736  
3737-3738  
3739-3740  
3741-3742  
3743-3744  
3745-3746  
3747-3748  
3749-3750  
3751-3752  
3753-3754  
3755-3756  
3757-3758  
3759-3760  
3761-3762  
3763-3764  
3765-3766  
3767-3768  
3769-3770  
3771-3772  
3773-3774  
3775-3776  
3777-3778  
3779-3780  
3781-3782  
3783-3784  
3785-3786  
3787-3788  
3789-3790  
3791-3792  
3793-3794  
3795-3796  
3797-3798  
3799-3800  
3801-3802  
3803-3804  
3805-3806  
3807-3808  
3809-3810  
3811-3812  
3813-3814  
3815-3816  
3817-3818  
3819-3820  
3821-3822  
3823-3824  
3825-3826  
3827-3828  
3829-3830  
3831-3832  
3833-3834  
3835-3836  
3837-3838  
3839-3840  
3841-3842  
3843-3844  
3845-3846  
3847-3848  
3849-3850  
3851-3852  
3853-3854  
3855-3856  
3857-3858  
3859-3860  
3861-3862  
3863-3864  
3865-3866  
3867-3868  
3869-3870  
3871-3872  
3873-3874  
3875-3876  
3877-3878  
3879-3880  
3881-3882  
3883-3884  
3885-3886  
3887-3888  
3889-3890  
3891-3892  
3893-3894  
3895-3896  
3897-3898  
3899-3900  
3901-3902  
3903-3904  
3905-3906  
3907-3908  
3909-3910  
3911-3912  
3913-3914  
3915-3916  
3917-3918  
3919-3920  
3921-3922  
3923-3924  
3925-3926  
3927-3928  
3929-3930  
3931-3932  
3933-3934  
3935-3936  
3937-3938  
3939-3940  
3941-3942  
3943-3944  
3945-3946  
3947-3948  
3949-3950  
3951-3952  
3953-3954  
3955-3956  
3957-3958  
3959-3960  
3961-3962  
3963-3964  
3965-3966  
3967-3968  
3969-3970  
3971-3972  
3973-3974  
3975-3976  
3977-3978  
3979-3980  
3981-3982  
3983-3984  
3985-3986  
3987-3988  
3989-3990  
3991-3992  
3993-3994  
3995-3996  
3997-3998  
3999-4000  
4001-4002  
4003-4004  
4005-4006  
4007-4008  
4009-4010  
4011-4012  
4013-4014  
4015-4016  
4017-4018  
4019-4020  
4021-4022  
4023-4024  
4025-4026  
4027-4028  
4029-4030  
4031-4032  
4033-4034  
4035-4036  
4037-4038  
40

TABLE OF CONTENTS (CONT'D)

<u>Paragraph No.</u>	<u>Title</u>	<u>Page</u>
6.	<b>MATERIALS AND MATERIALS PLACEMENT</b>	15
6.1	Pervious River Chute Fill	16
6.2	Rolled Embankment Fill	16
6.3	Impervious Blanket Fill	18
6.4	Pervious Drain Fill	18
6.5	Chalk Berm Fill	19
7.	<b>WAVE PROTECTION</b>	21
7.1	Riprap at Intake Structure and Spillway	21
7.2	Stone Protection on Chalk Berm	22
8.	<b>DIVERSION AND CLOSURE</b>	23
9.	<b>SEEPAGE CONTROL</b>	24
9.1	Valley	24
9.2	Right Abutment	26
9.3	Left Abutment	26
10.	<b>EMBANKMENT STABILITY</b>	27
10.1	Stability of Embankment Over Right Bank Terrace Clay	27
10.2	Stability of Embankment Over Valley Alluvium	28
10.3	Stability of Embankment Over Left Bank Glacial Till	29
11.	<b>SETTLEMENT</b>	29
12.	<b>INSTRUMENTATION</b>	30
12.1	Piezometers	30
12.2	Settlement Gages	31
12.3	Crest and Slope Movement Markers	32
12.4	Tiltmeters	32
12.5	Strong Motion Accelerographs	33
13.	<b>OPERATIONS AND INSPECTIONS</b>	33
14.	<b>EVALUATION</b>	34

## APPENDIX A - DRAWINGS

<u>Plate No.</u>	<u>Title</u>
A-1	Location Map
A-2	Project Plan and Typical Sections
A-3	General Plan
A-4	Embankment Sections - Sheet 1
A-5	Embankment Sections - Sheet 2
A-6	Geological Profile on Axis of Dam and Geological Column
A-7	Bedrock Contours
A-8	Plan of Subsurface Explorations
A-9	Piezometer Tube and Observation Well Data
A-10	Piezometer Tube and Observation Well Data
A-11	Plan of Relief Wells and Piezometer Tubes
A-12	Relief Wells and Piezometer Tubes - Soils Profile, Sheet 1
A-13	Relief Wells and Piezometer Tubes - Soils Profile, Sheet 2
A-14	Relief Wells and Piezometer Tubes - Details
A-15	Initial Earthwork, Detailed Embankment Sections, Left Bank
A-16	Embankment Details at Spillway Riverward Abutment
A-17	Embankment Toe Drain - Left Bank
A-18	Embankment Plan - Right Bank
A-19	Embankment Overbuild and Right Bank Drain Details
A-20	Right Bank Excavation Plan and Sections
A-21	Right Bank Profiles
A-22	Earthwork Stage III, Diversion Plan and Sections
A-23	Earthwork Stage III, Closure Plan and Sections
A-24	Range of Gradation, Valley Sands
A-25	Range of Gradation, Right Terrace Loess
A-26	Range of Gradation, Right Terrace Clays
A-27	Range of Gradation, Glacial Till
A-28	Direct Shear Test, Right Terrace Clay
A-29	Graphic Summary of Direct Shear Tests, Right Terrace Clay (Ultimate)
A-30	Graphic Summary of Direct Shear Tests, Right Terrace Clay (Maximum)
A-31	Triaxial Compression Test, Right Terrace Clay
A-32	Graphic Summary of Triaxial Compression Tests, Right Terrace Clay
A-33	Optimum Moisture Test, Glacial Till
A-34	Direct Shear Test, Recompactd Glacial Till
A-35	Slide Analysis, Right Terrace Section - Clay Foundation Layer
A-36	Slide Analysis, Valley Section, Sand-Shale Contact
A-37	Stability Analysis, Valley Sand-Shale Contact, Elastic Theory Method
A-38	Summary of Relief Well Spacing and Discharge Computations
A-39	Typical Well Spacing Computations

**APPENDIX A - DRAWINGS (CONT'D)**

<b><u>Plate No.</u></b>	<b><u>Title</u></b>
A-40	Gravel Pack Gradation Curves
A-41	Tabulation of Test Results on Permanent Record Samples
A-42	Summary of Atterberg Limits - Embankment Record Samples
A-43	Summary of Moisture Contents and Dry Densities - Embankment Record Samples
A-44	Summary of Direct Shear Tests on Embankment Record Samples
A-45	Relief Well and Relief Well Piezometers - Water Level Observations
A-46	Relief Well Piezometers P <sub>z</sub> -8 and P <sub>z</sub> -10 and Downstream Piezometers P <sub>z</sub> -15 and P <sub>z</sub> -16
A-47	Embankment Piezometer Observations - Lines A and B
A-48	Embankment Piezometer Observations - Line C
A-49	Embankment Piezometer Observations - Line D
A-50	Embankment Piezometer Observations - Line E
A-51	Embankment Piezometer Observations - Lines F and L
A-52	Settlement Gage Piezometers, Sta. 65+00 and 71+50
A-53	General Plan and Settlement Gage Locations
A-54	Foundation Settlement, Sta. 22+50, 30+00, and 40+00
A-55	Foundation Settlement, Sta. 82+00 and 90+00
A-56	Location Plan, Crest and Slope Movement Markers
A-57	Crest and Slope Movement Markers, Horizontal Movement
A-58	Slope and Crest Movement Markers, Vertical Movement
A-59	Tiltmeter Observations, T 40/503



## APPENDIX B - PHOTOS

<u>Plate No.</u>	<u>Photo No. and Description</u>
B-1	Photo No. 1 - Aerial view of Fort Randall Dam. June, 1974.
B-2	Photo No. 2 - Scarifying surface prior to placement of fill. Earthwork Stage II. 20 May 49.
	Photo No. 3 - Blading operation in embankment construction. Initial earthwork.
B-3	Photo No. 4 - Watering operation in embankment construction. Earthwork Stage II. 20 May 49.
	Photo No. 5 - Excavation of right bank cutoff trench, upstream end, looking towards river. 6 Nov 50.
B-4	Photo No. 6 - Sheepsfoot tamping roller compacting impervious fill. Earthwork Stage III. 10 Oct 50.
	Photo No. 7 - Construction of intake structure and embankment in foreground and excavation for spillway weir in background, looking toward the left abutment. 11 May 51.
B-5	Photo No. 8 - Dredging in chalk spoil area downstream of embankment for hydraulic filling to effect river closure. Earthwork Stage III. 17 Jul 52.
	Photo No. 9 - Final stage of river closure with dredged chalk fill. Water level at about El. 1,242. 20 Jul 52.
B-6	Photo No. 10 - Dumped chalk fill over the dredged chalk weir crest. Earthwork Stage III. 23 Jul 52.
	Photo No. 11 - Placement of pervious dike at location of upstream toe of impervious blanket. Earthwork Stage III. 1 Aug 52.
B-7	Photo No. 12 - Embankment material being placed on top of dredged hydraulic fill at location of upstream embankment toe. Earthwork Stage III. 1 Aug 52.
	Photo No. 13 - Same area as shown in photo No. 12. Pictured are double cat-dozer and towed double drum sheepsfoot roller. 1 Aug 52.
B-8	Photo No. 14 - Hydraulic filling of embankment foundation in closure section. Earthwork Stage III. 15 Sep 52.
	Photo No. 15 - Aerial view of project looking downstream. 15 Sep 52.
B-9	Photo No. 16 - Embankment construction in closure area, looking towards the left abutment. Fill at approximately El. 1,246. Earthwork Stage III. 14 Aug 52.
	Photo No. 17 - Upstream portion of embankment, looking towards the right abutment. Fill is at approximately El. 1,288. Earthwork Stage III. 29 Sep 52.
B-10	Photo No. 18 - Embankment construction in closure area to approximately El. 1,325. Embankment in foreground is at crest level. El. 1,395. Earthwork Stage III. 17 Oct 52.
	Photo No. 19 - View of embankment construction looking towards right abutment, showing placement of upstream chalk berm. Earthwork Stage IV. 4 Aug 53.

APPENDIX B - PHOTOS (CONT'D)

<u>Plate No.</u>	<u>Photo No. and Description</u>
B-11	Photo No. 20 - Construction of upstream chalk berm, looking S.W. towards right abutment. 4 Aug 53. Photo No. 21 - Aerial view of construction during Earthwork Stage V. 16 Nov 53.
B-12	Photo No. 22 - View of embankment construction looking along dam axis towards the right abutment. Earthwork Stage V. 25 May 54. Photo No. 23 - Fill placement between west spillway abutment and previously completed embankment. Top of fill is approximately El. 1,360. 25 Jun 54.
B-13	Photo No. 24 - Aerial view of completed embankment, looking from right abutment. 30 Jun 55. Photo No. 25 - Aerial view of project, looking S.W. 29 Mar 55.

MISSOURI RIVER  
FORT RANDALL DAM - LAKE FRANCIS CASE  
SOUTH DAKOTA

EMBANKMENT CRITERIA AND PERFORMANCE REPORT

PERTINENT DATA

1. EMBANKMENT

Type	Rolled Earth and Chalk Fill
Height Above Stream Bed	165 Feet
Height Above Flood Plain	140 Feet
Length	10,700 Feet
Crest Elevation	1,395 Feet, m.s.l.
Crest Width	60 Feet
Volume	50,000,000 Cubic Yards
Closure Date	20 July 1952

2. SPILLWAY

Type	Concrete-lined Chute w/Gated Weir
Width	1,000 Feet
Weir Crest Elevation	1,346 Feet, m.s.l.
Gates, Type	Radial Tainter
Gates, Number and Size	21-40 Feet by 29 Feet
Elevation, Top of Gates	1,375 Feet, m.s.l.
Design Discharge Capacity at Elevation 1379.2	629,000 c.f.s.

3. OUTLET WORKS

Type	12 Concrete-lined Tunnels With Control In Intake Structure
Number, Diameter, and Length of Flood Control Tunnels	Four, 22-Foot Diameter, 873 Feet Long
Number, Diameter, and Length of Power Tunnels	Eight, 22-Foot Diameter, 873 Feet Long
Type, Number, and Size of Intake Gates	Bulkhead, 24 - 11 Feet by 23 Feet
Invert Elevation of Intake	1,229 Feet, m.s.l.
Discharge Capacity of Flood Control Tunnels	128,000 c.f.s.

4. POWERHOUSE

Length	561 Feet
Width	78 Feet
Number of Generating Units	8

Generating Capacity, Each Unit	42,105 kVA
Total Installed Capacity	320,000 Kilowatts
Power on Line	March, 1954

5. RESERVOIR

Drainage Area Above Dam	263,480 Square Miles
Drainage Area, Fort Randall Dam to Big Bend Dam	14,150 Square Miles
Storage Capacity at Maximum Pool (Elev. 1375)	5,600,000 Acre-Feet
Storage Capacity at Maximum Normal Operating Pool (Elev. 1365)	4,620,000 Acre-Feet
Flood Control Reserve (Elev. 1365 to Elev. 1375)	980,000 Acre-Feet
Annual Flood Control and Multiple-Purpose (Elev. 1350 to Elev. 1365)	1,300,000 Acre-Feet
Carry-Over Multiple-Purpose (Elev. 1320 to Elev. 1350)	1,730,000 Acre-Feet
Dead Storage, Elev. 1320	1,600,000 Acre-Feet
Length of Pool at Elev. 1365	107 Miles
Maximum Normal Operating Pool Elevation	1,365 Feet, m.s.l.
Base, Seasonal Flood Control Pool	1,350 Feet, m.s.l.

**MISSOURI RIVER  
FORT RANDALL DAM - LAKE FRANCIS CASE  
SOUTH DAKOTA**

**EMBANKMENT CRITERIA AND PERFORMANCE REPORT**

**1. INTRODUCTION.**

**1.1 Purpose and Scope of Report.** This report provides a summary record of significant design, construction, and operational data on the Fort Randall Dam embankment. It was prepared in accordance with ER 1110-2-1901, "Embankment Criteria and Performance Report," dated 31 December 1981 and is for use by engineers to familiarize themselves with the project, reevaluate the embankment when needed, and for guidance in designing comparable future projects.

The report presents a general description of the foundation conditions, the type of material and placement methods of the various sections of the embankment, the design considerations on stability and seepage control, instrumentation, significant operational events, and an evaluation of the condition of the embankment. Pertinent drawings, design and construction data, and photos are included. A more detailed description of the foundation conditions is contained in the Construction Foundation Report prepared in 1980.

**1.2 Brief Description and Purpose of Project.** The Fort Randall Dam-Lake Francis Case Project is one of six multipurpose dam projects on the Missouri River for flood control, irrigation, navigation, power, and recreational purposes. The project is operated and maintained by the U.S. Army Corps of Engineers, Omaha District. The dam is located about 105 river miles downstream of Big Bend Dam and about 70 river miles upstream of Gavins Point Dam. As shown on the location map on Plate A-1, it is approximately 6 miles south of Lake Andes, South Dakota, and is 880 river miles (1960 adjustment) above the mouth of the Missouri River.

The project consists of an earth embankment, a multigated concrete spillway, an intake structure, multitunneled outlet works, and a hydro-electric power generating plant. The embankment is about 165 feet high above

the streambed and extends about 10,700 feet from the right abutment to the spillway structure located in the left abutment. A plan and typical sections of the project structures are shown on Plate A-2. Photo No. 1 shows an aerial view of the project.

**1.3 Authorization of Dam Project.** The Fort Randall Dam and Reservoir project was authorized by the Flood Control Act, approved 22 December 1944 (Public Law 534, 78th Congress, 2nd Session).

**1.4 Design and Construction of Project.** The project was designed by the U.S. Army Corps of Engineers, Omaha District. Members of the Board of Consultants were Dr. Arthur Casagrande, Mr. L. F. Harza, Dr. L. C. Glenn, Mr. J. D. Justin, Mr. S. O. Harper, and Mr. W. H. McAlpine.

The embankment was constructed in six earthwork contract stages as listed below.

<u>Embankment Construction Stage</u>	<u>Contract No.</u>	<u>Contractor</u>	<u>Date Started</u>
Foundation Preparation Left Bank Chute	W-25-066- ENG-1350	Peter Kiewit Sons Co.	Sep 47
Initial Earthwork	W-25-066- ENG-1434	Western Contracting Corp.	Feb 48
Earthwork Stage II	W-25-066- ENG-1837	Western Contracting Corp.	Feb 49
Earthwork Stage III	DA-25-066- ENG-363	Western Contracting Corp.	Jun 50
Earthwork Stage IV	DA-25-066- ENG-2139	Western Contracting Corp.	Nov 52
Earthwork Stage V	DA-25-066- ENG-2531	List and Clark Construction Co.	Jul 53

Work on the outlet works tunnel started in December 1948 and on the spillway, in April 1951. The river closure and diversion was made on 20 July 1952 during earthwork Stage III and the embankment was essentially completed by June 1955. The embankment pressure relief well system was installed by Bassett Drilling Company during 1953 and 1954 under Contract No. DA-25-066-ENG-2571. Some of the wells were extended by the Stage V earthwork contractor. All of the contracts were administered by the Corps of Engineers, Omaha District. Field supervision was by personnel of the Fort Randall area office which was located in Pickstown, a town constructed to accommodate the large number of people who were involved in the construction of the dam project.

**1.5 Significant Operational Events.** The reservoir was initially raised to Elev. 1,340 in 1954 and to Elev. 1,350 in 1957. Since 1971, it has fluctuated annually from a low of about Elev. 1,340 in the winter to about Elev. 1,355 to Elev. 1,360 in the summer. It attained its highest level of Elev. 1,366.5 on 23 June 1967.

Erosion of the upstream chalk berm by wave action since 1957 required the placement of riprap protection in 1981 along the erosion scarp which extended over the full length of the berm.

**1.6 Reference Project Publications.** Detailed information on the constructed dam foundation, evaluation of relief wells, project maintenance, and periodic inspections are included in the following Omaha district manual and reports:

- a. Construction Foundation Report (September 1980).
- b. Embankment Relief Well Study (August 1982).
- c. Operation and Maintenance Manual (1982).
- d. Periodic Inspection Reports Nos. 1, 2, 3, and 4, the latest of which is dated June 1981.

## 2. GEOLOGY.

2.1 General. Fort Randall Dam is located in the eastward sloping Missouri Plateau Section of the Great Plains physiographic province. The dam lies across an entrenched glacial melt-water channel at the southwestern margin of glaciated eastern South Dakota. During the mid-Pleistocene Period melt water ran along the front of the Illinoian Glacier which had advanced into South Dakota. When the glacier retreated the melt-water channel had entrenched enough to remain as the infant Missouri River. The river trench was partly filled during the later Wisconsin glaciation, but it retrenched its valley in the Recent Period.

The dam is located on generally flat lying, well compacted, sedimentary formations deposited by continental seas during the Cretaceous Period. Although the formations may be locally considered horizontal, they display an undulating trend on a larger scale. This is due to minor folding or differential compaction over the underlying Precambrian basement structure. The Precambrian basement consists predominantly of a NW-SE trending quartzite ridge in eastern South Dakota giving way in east-central South Dakota to a broad, flat structural platform which slopes gently westward.

The valley at the damsite is approximately 8,000 feet wide with a low flood plain elevation of about 1,250. The left abutment is formed by a promontory which rises between two deep tributary ravines to 160 feet above the flood plain; the ground then rises gently for a distance of about 3,000 feet to an elevation of 1,440. The left flood plain is 250 feet wide at the dam axis and increases in width upstream to about 2,000 feet at the head of the spillway approach channel. The right flood plain was just a few feet wide on the dam axis, but increased rapidly in width downstream. The right abutment is on a 60-foot high promontory formed by an eroded river terrace. The terrace rises to the west with a 1V on 40H slope for a distance of about 2,600 feet; it then rises on a 1V on 20H slope for about 1,400 more feet. Prior to construction of the dam, the river at the site was divided by an



alluvial island into a left 1,100-foot-wide channel and a right 1,500-foot-wide channel. The island was about 1-1/4 mile long, 1,400 feet wide, and had a surface elevation of about 1,245 feet.

**2.2 Subsurface Explorations.** After the present damsite was selected, 11 rotary and churn drill holes were made in 1941. An additional 51 borings and three test pits were made in 1942. From 1946 and throughout the design and construction period, over 450 additional borings and 28 test pits were made to determine the foundation conditions. The borings included 3-inch core borings, 6-inch core borings, 12-inch auger holes, and three 36-inch diameter calyx holes. Boring locations are shown on Plate A-8. The drilling program and other foundation investigations such as bedrock contouring, pumping tests to determine the permeability of the valley sands, and geologic mapping of excavations during construction are described in the referenced Construction Foundation Report.

**2.3 Ground Water.** Ground water levels were recorded in numerous exploratory drill holes prior to construction. The water table in the river valley and was as much as 12.0 feet below ground surface, but it only varied in elevation from about 1,237 to 1,240, the river surface elevation. In the left abutment, the water table ranged in depth from about 73 to 142 feet at elevations between 1,304 to 1,360 with an average of about 1,318. The water table was found in both overburden and bedrock, but for the most part, it was in or near the overburden-bedrock contact. In the right abutment, the water table generally occurred in overburden between 15 to 75 feet below the ground surface, and the elevations varied from 1,237 to 1,288 with an average of about 1,240.

A number of artesian springs and wells were found in the Missouri River Valley upstream and downstream from the Fort Randall damsite. One of these springs was located at about Sta. 80+00 near the axis of the embankment. The spring water was tested and found to originate from the Dakota sandstone at about Elev. 750. Apparently, the river had eroded enough of the overlying sediments to allow the artesian pressured Dakota water to force its way to

the surface through fracture zones. The presence of this and similar springs in the reservoir was not considered a critical problem.

**2.4 Overburden.** The overburden at the damsite consists predominantly of fluvial sands in the river valley, clays and silts in the river terrace of the right abutment, loess overlying the river terrace, and glacial till in the upper left abutment. A geologic profile along the axis of the embankment is shown on Plate A-6.

**2.4.1 Fluvial Valley Sands.** The upper portion of the valley fill consists of alluvial sand which ranges from fine to medium in grain size. The fine-to-medium sizes predominate throughout this fill, but with increasing depth the sand becomes more coarse and in part, gravelly. The thickness of the alluvium varied across the river valley from a relatively shallow depth adjacent to the abutments to a maximum thickness of 175 feet in the vicinity of the midstream island. Some thin layers of gravel occurred in this material, but they appeared to be restricted lenses with no great lateral extent. There were also occasional small seams of clay, silty sand, lime, and lignite float. The lower deposits are probably of glacial origin.

Gradation curves for the sand are shown on Plate A-24. Well pumping tests indicated a permeability from 0.001 to 0.004 ft/sec in the upper medium-grained sands; however, the permeability for the deep sands containing more gravel was found to be about 0.001 ft/sec (86.4 ft./day). This suggested that the gravelly sand contained fines which reduced its permeability. The coefficient of permeability for remolded samples of the sand ranged between 3 and 10 feet per day. The coefficients of internal friction for remolded samples of the sand varied between 0.6 and 0.7.

**2.4.2 River Terrace Clays.** An extensive river terrace formed the right abutment of the dam. It consisted of poorly compacted alluvial clays and silts more than 100 feet in thickness. The material was classified as a lean to fat clay with approximately 77 to 98 percent finer than the No. 200 sieve size as shown by the gradation curves on Plate A-26. The in-place

dry density of the clay averaged about 90 pounds per cubic foot (pcf) and the moisture content varied between 20 and 35 percent. The consistency of the material ranged from friable to stiff above the ground water table, but varied from stiff to soft at greater depths. The Atterberg Limits for the material varied widely, with liquid limits varying from 32 to 90 percent and plasticity indexes ranging from 10 to 58 percent. Direct shear and triaxial compression test results indicated a design shear strength of  $\tan \phi = 0.22$  and cohesion = 0.4 tons per square foot. Sample data sheets and summaries of the shear tests are presented on Plates A-28 through A-32.

**2.4.3 Loess.** A blanket of loess covered the right abutment terrace clay deposit. It varied in thickness from about 50 feet at the river bluff to just a few feet in the upper gently sloping terrace area. The upper several feet of weathered zone did not have the low moisture content which is normally characteristic of loess, and it was somewhat denser than the unweathered material. In its natural state the loess has low density, ranging between 75 and 85 pounds per cubic foot, with up to 50 percent voids. It has a liquid limit of about 33 percent and a plasticity index of about 10. Its natural moisture content is about 10 to 15 percent. A shear strength of  $\tan \phi = 0.65$  and cohesion = 0 was determined by direct shear tests and was selected for design. The material has a uniform grain size which is restricted almost entirely to silt and fine sand sizes as shown in the gradation curves on Plate A-25. The silt and sand grains are characteristically bonded by interstitial clay particles which give dry loess the strength to stand in vertical bluffs.

**2.4.4 Glacial Till.** Glacial till formed the overburden in the left abutment with a maximum thickness of 90 feet in the embankment foundation area. It consisted of a heterogeneous mixture of clay, silt, sand, gravel, and boulders with some fragmented shale and chalk. The range in gradation is shown on Plate A-27. The material is predominately a sandy clay, with an average liquid limit of about 40 to 45 and average plasticity index of about 20 to 25. Tests on 18 undisturbed samples indicated that the in-place dry density ranged from about 90 to 114 pounds per cubic foot (pcf)

and averaged about 99 pcf. Tests on a few of the larger samples, however, showed an average density of about 102 pcf. Moisture content averaged about 20 percent. Consolidation tests on the undisturbed glacial drift material, in which the specimen was loaded to its natural overburden load and then immersed, did not show any tendency of the material to slump or rapidly consolidate.

**2.5 Bedrock.** The rock formations at Fort Randall Dam are well indurated, compact sedimentary marine deposits of the upper Cretaceous Period. The stratigraphic sequence in ascending order is Greenhorn limestone, Carlile shale, Niobrara chalk, and Pierre shale. Plate A-6 shows a geologic column and geologic profile along the dam axis. Carlile shale and the Niobrara Formation constitute most of the bedrock foundation at the dam site. Formations at the dam site are flat-lying with a gentle dip of a few feet per mile to the northwest. A bedrock contour map is presented on Plate A-7. Bedding planes vary from being inches apart to as much as 5 feet apart in some portions of the Niobrara Formation. They often contain thin layers of gypsum, calcite, or clay. Nearly vertical, randomly oriented joints are common in rock exposures, but less common at depth. There is occasional faulting throughout the area, but usually with no more than a few feet of displacement and relatively short lateral extent. The faulting at the damsite was comparatively minor, but not uncomplicated. Both jointing and faulting in the chalky Niobrara Formation were relatively tight and prohibitive to solution; no caves, caverns, or solution channels were found in the area.

**2.5.1 Greenhorn Limestone.** This formation is generally recognized as a hard fossiliferous limestone. The predominant constituent is crystalline calcium carbonate, but it also has a considerable amount of clay and fine sand. Drill holes in the right abutment penetrated about 45 feet of Greenhorn limestone below Elev. 910.

**2.5.2 Carlile Shale.** The Carlile shale is mostly sandy to clayey shale with some interbedded sandstone. It is about 265 feet thick,

but the upper 100+ feet beneath the valley had eroded and filled with alluvium. It is in the river valley that the Carlile shale forms the flooring bedrock and creates the most concern as a foundation material. There is a relatively weak contact plane between the eroded Carlile shale and the overlying valley sands. Consolidated direct shear tests on samples of the shale indicated a design shear strength of  $\tan \phi = 0.3$  and cohesion = 0.1 ton per square foot. The top of the formation under the left abutment and the right terrace is at about Elev. 1,175, approximately 65 feet below the river level.

**2.5.3 Niobrara Formation.** The Niobrara Formation is the uppermost formation of the Colorado Group, and is the oldest exposed bedrock in the area. It is a dark gray, argillaceous, soft but firm chalk and chalky shale which contains many microscopic shells of Foraminifera and Ostracoda. The color changes to a buff or light gray when the formation is weathered. The chalk is a porous rock, but the voids are so poorly interconnected that the rock is relatively impervious. It is a massive, coherent rock, and although it is soft enough to be scratched with a fingernail, it is also tough and resilient enough to resist fracturing. Fresh exposures of the chalk withstand repeated cycles of wetting and drying without appreciable deterioration. Thin layers of bentonitic clay with thicknesses up to 2 inches occur throughout the formation, but they are more concentrated in the upper 20 feet. Tests have revealed that after being thoroughly dried these clays, unlike pure bentonite, will not swell greatly when saturated.

The Niobrara Formation is the predominant sedimentary material at the damsite. It extends for about 145 feet in thickness from Elev. 1,175 to Elev. 1,320; this is about 65 feet below the river level to an average height of 80 feet above the river level. It is the most stable bedrock in the Fort Randall area and is the foundation for the outlet works, the spillway, and the powerplant. It was also the major rock encountered in construction excavations. Dry unit weight of the chalk varied from 85 to 114 pcf, and moisture content ranged from 20 to 30 percent.

**2.5.4 Pierre Shale.** The Pierre shale is the uppermost formation at the damsite, and its contact with the underlying Niobrara Formation occurs sharply at about Elev. 1,320. The formation is susceptible to landsliding, and it may be generally described as a noncalcareous to highly calcareous, gray, green, brown, or black, tough, gummy, marine shale with zones of bentonite seams and iron-manganese concretions. It is commonly divided into eight members; however, erosion has removed all but the lower member and therefore, the shale had only a minor influence on the dam construction. Excavation for the spillway encountered about 30 feet of Pierre shale, but no part of the structure was founded on the formation. A thin remnant of the shale, however, formed the bedrock beneath a small portion of the dam where the embankment is relatively low.

**3. EMBANKMENT SECTION.** A typical section of the embankment is shown on Plate A-2 and sections at various locations along the embankment are shown on Plates A-4 and A-5. The embankment has a maximum height of about 165 feet above the river bed and has an average height of about 140 feet over the flood plain. The crest of the embankment is 60 feet wide and is at Elev. 1,395 feet, mean sea level. The embankment section consists mainly of a central wide-based compacted impervious earth fill section and dumped chalk fill outer berm sections. An upstream impervious fill blanket adjacent to the central impervious section reduces uplift pressures beneath the embankment by lengthening the seepage path. In addition to the stability provided by the downstream chalk berm, the relief wells along the toe of the central impervious section provide assurance against the development of excessive underseepage pressures. The flat 1V on 15H surface of the upstream chalk berm was considered an acceptable alternative to the more expensive conventional riprap protection. Except for the areas inundated by the reservoir and the riprapped slope in the vicinity of the outlet works intake structure, the entire embankment is grassed for protection against surface erosion.

**4. CONSTRUCTION STAGES.** The embankment was constructed in six earthwork stages under separate contracts. The river was diverted through the power

and outlet works structures and tunnels during Earthwork Stage III. Diversion of the river, therefore, controlled the extent and sequence of construction for the various earthwork stages. Work covered under each stage is summarized below.

**4.1 Foundation Preparation - Left Bank Chute. (September, 1947 - January, 1948).** This preparatory work was required to provide a dry foundation for the embankment from the left bank of the river to the toe of the left abutment. It was completed during the fall and early winter months in preparation for the initial embankment earthwork stage that was scheduled to start the following spring. Approximately 390,000 cubic yards of compacted fill up to a maximum thickness of about 10 feet, to about Elev. 1,252 were placed under this contract.

**4.2 Initial Earthwork (February 1948 - December 1948).** Work under this stage included partial embankment construction from the river to the left abutment. It also included excavation in the upstream and downstream portal areas of the power and outlet works tunnels and partial excavation in the spillway approach channel. Two test embankments, one of shale and the other of excavated chalk material, were constructed during this phase and are discussed in subparagraph 6.5, Chalk Berm Fill. Approximately 6,725,000 cubic yards of compacted earth fill were placed to elevations varying from Elev. 1,271.5 over the left bank to Elev. 1,365 over the left abutment. The fill material was predominately glacial drift overburden excavated from the outlet works and spillway areas. Approximately 4,510,000 cubic yards of chalk and shale were also excavated from these areas and were used primarily in the construction of the upstream and downstream embankment chalk berms.

**4.3 Earthwork Stage II (February 1949 - October 1949).** Work under this contract was entirely on the left side of the river and was essentially a continuation of the activities performed under the previous earthwork contract. Approximately 4,380,000 cubic yards of compacted earthfill and 147,000 cubic yards of pervious channel fill were placed. The compacted

embankment over the left bank varied up to Elev. 1,315 under this construction phase. Approximately 4,000,000 cubic yards of chalk and shale were excavated from the outlet works and spillway areas and placed in the upstream and downstream embankment berms.

**4.4 Earthwork Stage III (June 1950 - March 1953).** Stage III work included construction of the left bank embankment to its full height, placement of riprap on the upstream slope of the embankment in the vicinity of the intake structure, construction of an upstream cutoff trench along the right bank of the river, removal of right bank loess material beneath the embankment and backfilling with compacted impervious fill, diversion of the Missouri River through the outlet works, construction of the embankment in the closure section and over the right bank area to a maximum elevation of 1,325, and placement of the upstream impervious blanket in the closure section and over the right bank area. In addition, the approach and discharge channels of the outlet works were completed and a portion of the spillway channel was excavated. The outlet works structures, including the tunnels, intake structures, downstream outlet structure and powerhouse substructure were under a separate contract and were sufficiently complete to allow diversion of the river. Approximately 7,350,000 cubic yards of compacted fill, 2,060,000 cubic yards of hydraulic pervious fill in the closure foundation area, and 194,000 cubic yards of hydraulic chalk fill in the diversion weir structure were placed during this construction stage. In addition, approximately 3,800,000 cubic yards of chalk and shale were excavated from the outlet works and spillway areas and were placed in the upstream and downstream chalk berms. Photos No. 5 through No. 18 were taken during Earthwork Stage III.

**4.5 Earthwork Stage IV (November 1952 - September 1953).** The compacted impervious and upstream chalk berm sections of the embankment were placed to Elev. 1,355 in the right bank and closure areas under the Stage IV construction. Also included was the 5-foot thick pervious drainage fill blanket beneath the right bank downstream compacted section of the impervious embankment. Approximately 2,740,000 cubic yards of impervious fill and



220,000 cubic yards of pervious fill were placed in the compacted earthfill portions of the embankment. About 3,590,000 cubic yards of chalk and shale were excavated from the spillway area and were placed mostly in the upstream chalk berm section of the embankment. Photos Nos. 19 and 20 were taken during Earthwork Stage IV.

**4.6 Earthwork Stage V (July 1953 - November 1955).** Earthwork Stage V was the final embankment construction stage. The embankment over the right bank and closure section was raised to its design crest elevation of 1,395. The left bank portion of the embankment had previously been constructed to Elev. 1,395 under Earthwork Stage III. The entire length of the embankment crest was overbuilt to heights up to 3.5 feet, as indicated on Plate A19, to compensate for post construction settlement. The embankment at both abutments of the spillway structure was constructed to the final crest elevation of 1,395. The left and right bank embankment toe drains were installed and 14 of the 36 previously installed relief wells were raised in conjunction with raising of the chalk berm in the downstream closure area. Excavation of the spillway discharge channel was also completed under this earthwork contract. Approximately 4,330,000 cubic yards of impervious fill and 27,000 cubic yards of pervious drain fill were placed in the compacted embankment. In addition, about 4,560,000 cubic yards of chalk and shale were excavated from the spillway area and placed in the upstream and downstream berms of the embankment. Photos No. 21 through No. 25 were taken during Earthwork Stage V.

**5. FOUNDATION PREPARATION.** All areas upon which embankment material were placed, plus at least a 10-foot contiguous strip, were cleared of all brush, trees, structures, trash, debris, and other unsuitable foundation material. Roots larger than 1-1/2 inches in diameter were removed to a minimum depth of 3 feet below the ground surface. Thin surface layers containing sod, humus, and other undesirable material were stripped and wasted. Prior to placement of embankment, the foundation was loosened to a depth of 12 inches by scarifying, plowing, or harrowing, cleared of loosened roots and debris, then compacted as for impervious fill. Foundation areas and conditions requiring

specific treatment, such as low left bank areas, left bank springs, right bank loess deposit, and the river closure area are discussed below.

**5.1 Left Bank Preparation.** Low ponded areas on the left bank were filled with pervious alluvial sands to assure a dry foundation for subsequent embankment fill operations. Placement of the sand fill was done by end-dumping and dozing the material in place, an operation that pushed water and muck away from the foundation area. When internal drainage of the fill material was impeded, the filling operation was temporarily stopped to allow dissipation of the pore pressures.

During the initial earthwork stage, the natural spring near the center-line of the dam about 400 feet from the left bank of the river was excavated of muck and provided with a drainage channel to the river. The spring area was about 145 feet in diameter. The excavation extended 5 to 8 feet in depth into sound foundation sand and was backfilled with relatively clean pervious sand and gravel.

**5.2 Removal of Right Bank Loess.** The surface loess material was removed from a major portion of the right bank embankment foundation. A loess excavation plan and sections are shown on Plate A-20 and additional profiles are on Plate A-21. The loess was removed to increase stability, reduce settlement, and minimize possible cracking of the embankment from uneven foundation settlement. The excavated material was then reused to fill the excavation as compacted impervious fill. The entire right bank excavation involved the removal of approximately 2,450,000 cubic yards of predominantly loess material.

**5.3 River Closure Area.** Immediately after diversion of the river, the embankment foundation within the river channel was prepared by filling with pervious sand. Prior to placement of the material, all chalk that was used for river bank protection within the embankment area was removed with a iragline and later placed in the upstream chalk berm. The foundation for the

upstream end of the impervious blanket was placed by hauling pervious material which was stockpiled from material excavated from the outlet works approach channel. The material was dozed into the river channel to at least Elev. 1,242, above the water level. Photo No. 11 shows placement of the sand. The pervious foundation fill in the major portion of the channel, between the upstream dumped pervious foundation and the downstream diversion dike, was placed hydraulically by dredging sand from the downstream river bed. This operation is pictured in Photo No. 14. Filling started at the upstream end and progressed downstream. The closure plan and sections are shown on Plate A-23. Approximately 1,630,000 cubic yards of pervious foundation material were placed in the river channel.

**6. MATERIALS AND MATERIALS PLACEMENT.** The embankment was constructed of material obtained primarily from required excavations from the outlet works and spillway areas. Construction operations were generally in two 10-hour shifts. Impervious glacial till material and chalk were the predominant types of material used to construct the compacted embankment and berms, respectively. Pervious sand fill was used primarily as river chute fill and as pervious drainage blanket beneath the downstream section of the embankment. Data on field compaction tests and on embankment construction were obtained from construction reports that were prepared by the Area Engineer and his staff during and immediately after construction of the various earthwork stages. Information was also extracted from laboratory test records on approximately 70 undisturbed box samples that were taken during construction of the compacted impervious embankment. Tests on the record samples included classification, moisture contents, specific gravity, and density. In addition, some of the samples were tested to determine shear strength and consolidation characteristics. Properties and placement of the embankment material are discussed below. Material types include pervious river chute fill, rolled embankment fill, impervious blanket fill, pervious drain fill, and chalk berm fill.

**6.1 Pervious River Chute Fill.** River chute filling is described in paragraph 5, Foundation Preparation. Material placed in the closure chute consisted primarily of dredged pervious alluvial sand from the riverbed located downstream of the embankment area. The hydraulically placed material was assumed to be in a similar state of compaction as the existing natural alluvial foundation. Photos No. 11 and No. 14 show placement of the river chute fill.

**6.2 Rolled Embankment Fill.** The central wide-based main embankment section was constructed of predominately impervious material and was designated as the "rolled embankment" section through Earthwork Stage III and is shown as such on Plates A-2, A-4, and A-5. In Earthwork Stages IV and V, this section was designated as "impervious fill" section. The material requirements for the section, however, were the same in all stages. Except for a relatively small quantity of excavated and recompacted right abutment terrace clay and loess, the rolled embankment section was constructed primarily of glacial till material excavated from the left abutment. Approximately 90 percent of the rolled embankment section was constructed of till material which consisted predominately of impervious sandy clays. Small quantities of relatively pervious material that were present in the excavated till were placed in the downstream one third of the rolled embankment section.

Through Earthwork Stage III, the rolled embankment material was placed, as specified, in 8-inch loose lifts and compacted by 6 passes of a sheepsfoot tamping roller. Scarifying, blading, and watering operations are pictured in Photos Nos. 2, 3, and 4 and compaction by sheepsfoot is shown by Photos Nos. 6, 12, and 13. During Earthwork Stage III, the contractor was allowed by contract modification to place the material in 12-inch lifts with compaction provided by at least 3 passes of a 50-ton pneumatic roller. Both compaction methods were allowed in Earthwork Stages IV and V. Except in very few instances, adequate compaction was obtained by the specified minimum number of compaction coverages. Both types of rollers resulted in comparable densities; however, the pneumatic roller was generally preferred by the

Contractor because of the lower number of required coverages. Moisture content was maintained near optimum and was controlled by visual inspection by experienced Corps of Engineers inspectors who had immediate access to the results of numerous ongoing field control tests, such as classification, moisture content, compaction, and density. Moisture contents were not specified in the earlier construction stages; however, in Earthwork Stages IV and V, they were specified to be not less than 2 percent below optimum and not more than that required for proper excavating, hauling, placing, and compacting without causing excessive deformation.

Numerous field tests were made during construction of the rolled embankment. For example, during Earthwork Stage II, an average of 20 field density tests were made during each 10-hour shift. In addition, an average of one sample was taken for each 12,000 cubic yards of compacted fill for determining classifications, moisture contents, densities, and air voids. Only a partial record of field control tests exists and, therefore, the total number of field control tests conducted for the project is not known. Available data on at least 1,100 tests made during Earthwork Stages III and V show that the average dry density of the rolled embankment material was about 101.5 pounds per cubic foot (pcf) and the average moisture content was about 18.5 percent. The material was predominantly sandy clay (CL) and compaction averaged approximately 100 percent of maximum standard density. The tests conducted during the initial Earthwork and Earthwork Stage II construction showed an average dry density of 101.9 pcf and an average moisture content of 17.7 percent.

Fifty-seven undisturbed box samples were taken of the compacted fill during the Initial, Stage II, and Stage III earthwork contracts. This averaged about one sample for each 250,000 cubic yards of compacted fill. For Stages IV and V, a total of 13 box samples were taken for an average of approximately one sample for each 550,000 cubic yards of compacted fill. All samples were shipped to the Missouri River Division Laboratory in Omaha, Nebraska for testing. The test results for the 70 record box samples are tabulated on Plate A-41. For comparison with the results of the field

control tests given above, the tests on the undisturbed samples revealed a slightly lower average dry density of 99.5 pcf and a slightly higher average moisture content of 19.9 percent. Atterberg limits are plotted on Plate A-42 and moisture - density plots are shown on Plate A-43. The direct shear test results, shown on Plate A-44, show that only one of the 44 test envelopes fell entirely below the design strength envelope. Also, the  $\tan \phi$  values of all the tests ranged from 0.36 to 0.73, all higher than the 0.35 design value. These results indicate that the adopted design shear strength parameters,  $\tan \phi = 0.35$  and cohesion,  $C = 0.35$  tons per square foot were conservatively selected.

**6.3 Impervious Blanket Fill.** The impervious blanket adjoins the upstream toe of the rolled embankment section. It consists of material similar to that used in the rolled embankment section, except that pervious material was not allowed. Impervious material that was unsuitable for the rolled section, due to excessive moisture or presence of pieces of weathered chalk, however, was allowed in the impervious blanket. The material was placed in 12-inch thick layers and was compacted by 3 complete coverages of a crawler type tractor weighing not less than 10 tons. Field compaction test records on this material are not available; however, the construction reports indicated that the impervious blanket was well compacted.

**6.4 Pervious Drain Fill.** Pervious fill was used in the downstream section of the embankment on both abutments.

**6.4.1 Left Abutment.** A 10-foot thick pervious fill blanket drains a natural basal sand stratum which overlies a small portion of the chalk bedrock in the left abutment. The pervious fill, consisting of pit-run sand and gravel free from overburden soils was placed during the initial earthwork stage at the location shown on Plate A-15. The blanket lies between Elev. 1,320 and Elev. 1,330 and extends from Sta. 105+90 to Sta. 107+90. It outlets at the downstream toe of the embankment into a collector drain which was installed under Earthwork Stage V. The material was placed in 12-inch thick layers and compacted with a crawler-type tractor weighing at least 10 tons.

6.4.2 Right Abutment. A 5-foot thick pervious blanket was constructed beneath the downstream embankment section. It was constructed during Earthwork Stage IV and extends from Range 5,050 (50 feet downstream of the dam axis) to the downstream toe of the embankment and from Sta. 29+00 to Sta. 57+15. The material consisted of clean, free-draining sand, and sand and gravel containing not more than 10 percent of particles finer than a standard No. 200 sieve. It was obtained from onsite stockpiled excavated sand. The specifications required a lift thickness not exceeding 12 inches for compaction by 6 passes of a tamping roller and not exceeding 18 inches for compaction by 3 passes of a rubber-tired roller. If adequate compaction was not obtained by these methods, the contractor was required to make 3 complete coverages with a 10-ton crawler type tractor. Daily summary records of field compaction tests indicated that final compaction was made with a crawler tractor. The dry density of the surface layer averaged about 109.5 pcf and that of the underlying layer, at least a foot below the surface, averaged about 112.5 pcf. This reflects the additional compaction received by the underlying layer through surface rolling. Moisture contents generally were between 6 and 10 percent. A toe drain collector pipe was later installed along the downstream end of the pervious blanket during earthwork Stage V.

6.5 Chalk Berm Fill. Chalk and shale excavated from the outlet works and spillway were used to form the massive upstream and downstream chalk berms. Berm construction continued through all of the earthwork construction stages. The excavated chalk was generally blocky and varied in size from about 5 feet to a fine granular particle. The total chalk-shale excavation included relatively small quantities of shale. This was due to shale being encountered immediately below the overburden in the upper left abutment, mostly upstream of the spillway and in the approach channel. Most of the shale that was excavated in the initial earthwork stages was placed in the downstream chalk spoil area that formed part of the right bank area of the outlet works discharge channel. In later earthwork stages, the shale was placed primarily in the upstream chalk berm. The chalk berms, therefore,

were constructed predominately of chalk material, which is more resistant to weathering than shale. The berms were constructed generally in lifts not exceeding 10 foot in thickness, with no moisture control, and compaction only by the hauling and grading equipment. Later exposure of the upper 10 foot of the upstream chalk berm by wave erosion revealed that the material was moderately compact with no visible voids. The upstream chalk berm, with an outer slope of 1V on 15H, was considered during project design to be an adequate wave protection alternative to the more expensive conventional riprap protection. Wave erosion scarps, however, developed and required stone protection, as described in paragraph 7, Wave Protection.

Two test embankments, one of shale and the other of chalk, were constructed under Modification No. 4 of the initial earthwork contract. The shale test embankment was constructed in the upstream blanket area between Sta. 86+25 and Sta. 90+25 and Range 3,925 and Range 4,175. The chalk test embankment was made in the chalk spoil area on the right bank of the outlet works discharge channel. The test embankments were constructed to determine the compaction characteristics of shale and chalk which were then being considered for possible use in the rolled embankment section. This possibility was prompted by an expected decrease in overburden excavation due to a revision in the spillway excavation plan. The test fills showed that compaction of these materials into an impervious mass required a rather long and expensive process. The process involved breaking the large chunks by several passes of a specially built spike-toothed roller, then compacting with a sheepsfoot roller. Although density and unconfined compression tests were performed on samples from the compacted fill, additional tests were desired but not performed to determine the effects of saturation and long term weathering of the materials. For these reasons, the tests were considered inconclusive and the use of shale and chalk was not considered further for use in the rolled embankment section. As it later turned out, ample quantity of overburden was available for the construction of the rolled impervious section. The results of the test embankments were later supplemented by additional tests and were used in the design and construction of Gavins Point Dam.



7. **WAVE PROTECTION.** Riprap protection on the upstream slope of the embankment was originally placed only in the vicinity of the outlet works intake structure and spillway. Later placement of stones on the embankment upstream chalk berm was made only after many years of observation and monitoring strongly indicated that the wave erosion scarps would continue to increase in height and eventually cut into and adversely affect the stability of the main embankment.

7.1 **Riprap at Intake Structure and Spillway.** The entire upstream slope of the embankment in the vicinity of the outlet works intake structure is protected with riprap. The riprap extends from Sta. 103+00 to the right spillway wall, at approximately Sta. 121+40. The riprapped slope from Sta. 103+00 to Sta. 106+00 extends beneath the northeast end of the upstream chalk berm. This was done for protection of the rolled embankment as some erosion of the chalk berm was expected to occur in this area. Riprap also protects the left bank of the spillway approach channel. The riprap near the intake structure was placed during Earthwork Stage III and those adjacent to both spillway walls were placed later during Earthwork Stage V. The riprap section near the intake structure and right spillway wall consists of a 3-foot layer of riprap, a 1-foot layer of spalls, and a 2-foot layer of filter blanket as indicated on Plates A5 and A-16. The riprap at the left spillway wall is similar, except that a 1-foot filter blanket is used. The riprapped slopes are in good condition.

7.1.1 **Riprap.** Riprap consists of glacial boulders that were stockpiled from required left abutment excavations. The stones were reasonably well-graded from a 3-foot maximum size to a 5-inch minimum size.

7.1.2 **Spalls.** The spall layer was constructed by a subcontractor who obtained the material from a locally owned gravel pit. The stones were reasonably well-graded between the 6- and 2-inch sizes.

**7.1.3 Filter Blanket.** The filter blanket underlying the spalls was also constructed by the spalls subcontractor. The processed material was obtained from a locally owned gravel pit and was required to meet the following gradation.

<u>Sieve Size</u>	<u>Percent by Weight</u>
<u>U.S. Std. Sq. Mesh.</u>	<u>Passing</u>
3-1/2-inch	100
3-inch	95-100
2-inch	90-100
3/4-inch	75-100
3/8-inch	60-100
No. 4	40-80
No. 10	25-60
No. 16	20-50
No. 100	0-15

**7.2 Stone Protection on Chalk Berm.** The flat 1V on 15H upstream chalk berm was assumed to provide adequate resistance against wave action. However, the berm started to erode when the reservoir was initially raised to Elev. 1,355 in 1957. Erosion continued into the 1V on 7H chalk slope above the flatter berm and progressed toward the main embankment section at an average rate of about 6 feet per year. By 1973, it had advanced to about range 4,850, approximately 150 feet from the axis of the dam. Scarps up to about 10 feet in height formed along practically the entire length of the unprotected embankment slope.

In 1977, the 8,000-foot long erosion scarp was graded to a 1V on 3H slope, but stone protection was placed only along a 400-foot reach adjacent to the existing riprap in the vicinity of the intake structure. The stone protection consisted of dumped field boulders having a maximum size of 250 pounds and a median size of 50 to 100 pounds and placed at a rate of 2.5 tons per lineal foot of scarp. The unprotected graded slope was severely eroded by waves in 1978 which led to the placement of riprap over the entire length of the erosion scarp in 1981. Riprap composed of field boulders was dumped at an average rate of 2.5 tons per lineal foot of scarp length and consisted of stones having a maximum size of 400 pounds and a median size of 70 to 150 pounds. These stones are about 50 percent larger than those used in 1977, and were selected for use after excessive stone displacements were noted in the existing riprap.

**8. DIVERSION AND CLOSURE.** Prior to construction of the embankment closure section, the Missouri River was fully diverted through the outlet works on 20 July 1952 as part of the Earthwork Stage III construction. Photo No. 15 shows an aerial view of the diverted river. Diversion was effected by dredging chalk directly into the river. Location and typical sections of the diversion structure are shown on Plate A-22. As shown in Photo No. 8, the chalk was dredged from the chalk spoil area located downstream of the dam and riverward of the outlet works discharge channel. The diversion plan was developed by the contractor as an alternative to the plan shown on the contract drawings which required the use of lumber mattresses, timber cribs, and an open deck pile trestle.

The diversion dam consisted of a lower, wide-based chalk blanket, a dredged chalk weir section, and an upper dumped chalk dike. Stage construction of the dam is indicated by the sections shown on Plate A-22. The chalk blanket was placed to Elev. 1230 approximately 10 feet below the river level, from 29 April 1952 through 22 May 1952. Construction of the dam was temporarily suspended until 7 July 1952 while the outlet works approach and discharge channel plugs were being removed. The diversion weir section was then constructed from 8 July 1952 through 20 July 1952 to Elev. 1244, about 2 feet above the headwater level, to complete the river diversion. By 29 July 1952, the diversion structure was completed by end dumping chalk directly onto the weir section to Elev. 1265. Photo No. 9 shows placement of dredged chalk for the construction of the diversion weir and Photo No. 10 shows end dumping operations in building the dike over the weir section.

Immediately following the diversion operations and prior to placement of fill in the embankment closure section, a dike was first constructed along the upstream end of the impervious blanket foundation. The dike was constructed by end dumping sand that was previously stockpiled from the outlet works approach channel excavation. This operation is shown in Photo No. 11. The foundation for the upstream impervious blanket and the main embankment was then hydraulically filled with sand dredged from the downstream riverbed. Hydraulic fill operations are shown in Photo No. 14.

Following placement of the sand foundation to above water level, the impervious blanket was constructed to Elev. 1,265 and the rolled embankment was constructed to Elev. 1,325. The closure plan and section are shown on Plate A-23. The rolled embankment section over the right abutment and closure area was subsequently raised to Elev. 1,355 under Earthwork Stage IV and brought up to final crest, Elev. 1,395, under Earthwork Stage V, the final embankment construction stage.

**9. SEEPAGE CONTROL.** The embankment is founded on a deep deposit of alluvial sand in the valley and primarily on natural or recompacted clay overburden in the abutments. Seepage through and beneath the valley embankment section is controlled primarily by the massive embankment and berm sections and by pressure relief wells along the downstream toe of the compacted embankment. Cutoff walls and trenches were considered for underseepage control across the valley section, but were rejected primarily because of the high cost of these methods. Seepage control on the right abutment included removal and recompaction of surface loess deposits, construction of an upstream cutoff trench, and construction of a downstream pervious drain blanket. Control on the left abutment included treatment of a pervious glacial stratum and blanketing of pervious exposures in the approach channel.

**9.1 Valley.** Seepage control in the valley is provided by the massive embankment section and by pressure relief wells.

**9.1.1 Embankment Section.** The massive embankment section, including the central compacted impervious section, the upstream impervious blanket, and the upstream and downstream chalk berms, provides the necessary seepage resistance to keep hydrostatic uplift pressures to below the levels assumed during design. The downstream chalk berm provides stability of the area downstream of the compacted embankment section.

**9.1.2 Relief Wells.** Thirty-six relief wells were installed along the downstream toe of the impervious embankment section to control uplift pressures that develop in the alluvial foundation, especially the

higher pressures that develop at lower depths. The wells were designed to discharge flows directly through the screens and into the chalk fill berm. The berm was assumed to contain sufficient voids to accommodate the discharges. The location of the wells are shown on Plate A-11. The wells are spaced at 60 to 115 feet, but are mostly at 100-foot intervals. They are fully penetrating, except in the center of the valley where bedrock is at a considerable depth. In this deeper section, the well screens were set at about Elev. 1,150 resulting in a well penetration of approximately 60 percent. Relief wells RW-1 through RW-14 were extended by the Earthwork Stage V contractor in conjunction with raising of the downstream chalk berm in the embankment closure section. The riser and screen sections of the relief wells consist of 8-inch inside diameter wire-wrapped wood stave pipes. Each well includes a 36-inch diameter corrugated metal pipe well pit. A tabulation of the relief wells and relief well piezometers and a soils profile along the line of wells are shown on Plates A-12 and A-13. Relief well and piezometer details are on Plate A-14. Relief well design computations are presented on Plates A-38 and A-39 and the gradation curves of the gravel packs are on Plate A-40.

Twenty-one well point type piezometers were installed between and in line with the relief wells to monitor the uplift pressures at the line of wells. These piezometers are described in "Instrumentation," below. The water level in the wells and the piezometers have always remained below the top of the screen which is at about Elev. 1,270. Distortion of the riser and screen by settlement of the chalk fill prevented flow measurements from being made in 24 of the 36 wells, including all of the wells in the closure area. In wells where the flow meter could be used, only insignificant or no flows were indicated. Inspection of the interior of the pipes with the aid of a mirror revealed the bulging of the pipes and indicated the water surface to be generally still and without ripples. Water levels in the wells and piezometers fluctuate with changes in pool levels, but the average readings have varied little over the years. Detailed description and evaluation of the relief well system are presented in the referenced "Embankment Relief Well Study" report.

**9.2 Right Abutment.** Seepage control measures at the right bank included excavation of the natural loess and backfilling with impervious material, construction of a cutoff trench along the right bank, and construction of a pervious drain blanket beneath the downstream section of the embankment.

**9.2.1 Loess Excavation.** Loess excavation is described in paragraph 5, Foundation Preparation. In addition to preventing excessive settlement of the overlying embankment, removal of the loess and its replacement with compacted impervious material resulted in a stable impervious foundation.

**9.2.2 Cutoff Trench.** A cutoff trench was excavated through the sand and gravel layer that overlies the Niobrara Chalk along the right bank. The location and details of the trench are shown on Plates A-20 and A-21. Dewatering was required in the deeper excavations and the trench was backfilled with compacted impervious material. The loess covered area between the cutoff trench and the main embankment was excavated to a depth of 5 feet and was then backfilled with the recompact excavated material to form a continuous relatively impervious blanket.

**9.2.3 Pervious Drain Blanket.** The 5-foot thick pervious drain blanket beneath the downstream embankment section on the left abutment is described in paragraph 6.4.2. Its purpose is to increase the stability of the embankment by providing drainage for both the overlying embankment and underlying foundation. The blanket is provided with a toe drain collector pipe along the downstream toe of the embankment. Details of the toe drain are shown on Plates A-18 and A-19. The toe drain pipe outlets into the massive chalk berm through a perforated end section. The toe drain has shown very little or no seepage flows.

**9.3 Left Abutment.** Seepage control at the left bank consisted of seepage cutoffs and drainage of the pervious glacial stratum and also impervious blanketing of the pervious sand exposures along the outlet works approach channel.

**9.3.1 Pervious Glacial Stratum.** Treatment of the pervious stratum on the left abutment is detailed on Plate A-15. The glacial drift and basal sand overburden beneath the upstream section of the embankment was removed to the top of the chalk formation and was replaced with rolled impervious embankment material. A shallow cutoff trench was excavated into the top of the chalk formation. Drainage of the basal sand is through the pervious blanket and is described in paragraph 6.4.1. A 12-inch diameter perforated CMP at the downstream toe of the embankment collects and conducts drain water from the pervious blanket. The perforated toe drain pipe extends a distance of about 1,460 feet, from manhole No. 8 at the right spillway wall to manhole No. 5. From manhole No. 5, the drain outlets through a series of solid CMP, drop inlets, and manholes into the surface drainage system at Sta. 104+95 and Range 5,304. A plan and details of the toe drain are presented on Plate A-17.

**9.3.2 Blanketing of Approach Channel.** Sand and gravel exposures along the outlet works approach channel were excavated, then covered with a 15-foot thick compacted impervious blanket. The locations of these exposures are indicated on Plate A-3 and a typical blanket section is depicted by section H-H shown on Plate A-5. Seepage analyses during design revealed that exposure of the sand layer in the approach channel would create the shortest underseepage path beneath the embankment. Water entering the sand would seep around the riverside of the outlet works tunnels and into the discharge channel. Relief wells and drains located riverward of the outlet works and discharge channel provide additional underseepage control in this area.

**10. EMBANKMENT STABILITY.** The stability of the embankment over the right bank terrace clay, the valley alluvium, and the left bank glacial material were analyzed during the project design stage.

**10.1 Stability of Embankment Over Right Bank Terrace Clay.** A "wedge" method of stability analysis was performed for the embankment founded over

the thick clay deposit on the right bank terrace. The analysis is graphically shown on Plate A-35. With impervious layers above and below the saturated clay, drainage would be greatly impeded and the pore pressure due to the fill load would be dissipated very slowly. For the stability analysis, very little consolidation of the clay foundation was assumed to occur during construction. The minimum factor of safety obtained was 2.2 which was believed to be adequate for the method of analysis used. A reanalysis in 1952 during construction of the project indicated a reduced factor of safety of 1.4, primarily due to the use of a higher ground water level and also to minor changes in the embankment section. The ground water level was raised from Elev. 1,245 to Elev. 1,275. The toe of the embankment was changed to a 1V on 3H slope instead of a feathered slope, and the pervious drain blanket did not extend as far upstream as in the original embankment section analyzed.

**10.2 Stability of Embankment Over Valley Alluvium.** The embankment section overlying the valley alluvium was analyzed during the initial design stage by the "wedge" method, as graphically presented on Plate A-36. The section did not include the chalk berms as the extent of the berms were not known at that time. When the analysis was made, test results were not available on the strength of the shale foundation. The required shear strengths computed for safety factors of 1.5 and 2.0, assuming zero cohesion, were  $\tan \phi = 0.189$  and  $\tan \phi = 0.358$ , respectively. Consolidated direct shear tests later indicated a  $\tan \phi = 0.3$  and cohesion = 0.1 tons per square foot for the shale. On this basis, a factor of safety of about 1.8 was assumed for the analysis. The safety factor is actually much higher due to the presence of the chalk berms.

The same section was also analyzed using a modification of the Fort Peck Elastic Theory method, the results of which are shown on Plate A-37. In this method, the horizontal shearing forces along the shale-sand contact were computed for a depth of 75 feet below the structure. These were determined assuming that no stress discontinuity occurs at the contact plane or that the



shale might act as a rigid boundary. It is believed that actual conditions are somewhere intermediate between these assumptions. Using the rigid boundary assumption, the minimum safety factor against horizontal sliding along the contact at any point was found to be 1.7. On the other hand, the infinite depth assumption gave a minimum point safety factor of 2.5.

**10.3 Stability of Embankment Over Left Bank Glacial Till.** Details on the stability analysis for the embankment over the left abutment glacial material are not available. However, from the minutes of the 9 October 1947 Board of Consultants meeting, no great concern was expressed on the embankment stability over the left abutment. It was noted that the relatively compact material was stable and that based on extremely conservative assumptions, stability studies indicated a safety factor of 1.5. It was also stated that a safety factor of 1.3 was obtained for the sudden drawdown condition.

**11. SETTLEMENT.** To compensate for expected settlement, the crest of the embankment was overbuilt during Earthwork Stage V, the last earthwork contract stage. Overbuild profiles and details are shown on Plate A-19. The profile reflects the settlement estimated for the different foundation conditions beneath the right bank terrace, closure, and left bank sections of the embankment. The settlement of the right bank terrace clay was estimated primarily on data from consolidation tests run on the clay samples. It was estimated that about 20 percent of the total settlement would occur during construction. For the closure and left bank sections, the settlement of the alluvial foundation was based on data from settlement gages that were installed during the earlier earthwork construction stages. The data indicated that 60 to 75 percent of the settlement would occur during construction.

Plots of settlement gage readings indicate that all foundation settlement have essentially stabilized and that the post construction settlement very closely followed those estimated. Consolidation of the right bank

terrace clay, however, occurred at a faster rate than predicted. By the end of construction, approximately 60 percent of the settlement of the clay foundation had occurred. The alluvial foundation settled at a rate slightly higher than predicted. Approximately 75 to 85 percent of the settlement beneath the closure and left bank section occurred during construction.

**12. INSTRUMENTATION.** Instrumentation of the Fort Randall embankment consists of embankment piezometers, settlement gage piezometers, relief well piezometers, settlement gages, crest and slope movement markers, tiltmeters (slope indicators) and strong motion accelerographs.

**12.1 Piezometers.** A general tabulation of all the piezometers for the project, except for the settlement gage piezometers, is shown on Plates A-9 and A-10. Sixty well-point type piezometers and 34 open pipe combination piezometer - settlement gages are used to monitor the hydrostatic uplift pressures beneath the embankment. The piezometers that are located beneath the main rolled impervious embankment section are described below under "embankment" piezometers. The piezometers that are located between and in line with the relief wells are discussed under "relief well" piezometers. The few piezometers that are located in the downstream area of the chalk berm are discussed under "downstream" piezometers. Details of a well-point piezometer are shown on Plate A-14.

**12.1.1 Embankment Piezometers.** There are 32 well-point type piezometers and 34 open-pipe settlement gage piezometers that extend beneath the rolled embankment section. Twenty-four of the well-point piezometers are located in seven piezometer lines, A, B, C, D, E, F, and L across the embankment, as shown on Plate A-11. The piezometers measure seepage pressures in the downstream pervious drain in both abutments and underseepage pressures in the valley alluvial sands. The abutment piezometers also give an indication of the effectiveness of the upstream cutoff trenches in both abutments. Typical piezometer plots are presented on Plates A-47 through A-52.

Eight piezometers, FR 79-1 and FR 79-3 through FR 79-9, are located beneath the downstream slope of the valley embankment section and are used to measure the uplift pressures in the alluvial sand foundation. These piezometers were placed in holes that were drilled to obtain information for a seismic evaluation of the embankment foundation.

The 34 settlement gage open-pipe piezometers are located at the settlement gage locations shown on Plate A-53. All of the settlement gage plates are set on top of the embankment foundation. The settlement gage pipe is used as an open-pipe piezometer by allowing entrance of water through small perforations in the lower 2-foot length of the 2.5-inch diameter pipe. Pervious sand was placed around the perforated pipe to at least 3 feet laterally and to at least 1 foot above the top of the perforations.

**12.1.2 Relief Well Piezometers.** Twenty-one well-point type piezometers are located between and in line with the relief wells to monitor the effectiveness of the relief well system along the downstream toe of the rolled embankment. The piezometer locations are shown on Plate A-11 and profiles of the piezometers and wells are presented on Plates A-12 and A-13. Typical plots of relief well and piezometer readings are shown on Plates A-45 and A-46.

**12.1.3 Downstream Piezometers.** Seven piezometers were installed through the downstream portion of the chalk berm to monitor uplift pressures in the alluvial sand near the toe of the chalk berm.

**12.2 Settlement Gages.** Thirty-nine settlement gages were installed during construction of the embankment. Thirty-four are still operational. The five gages at Range 3,735 were inundated by the reservoir and have been abandoned. Location and elevation data on the active gages are tabulated on Plate A-53. Each settlement gage consists of a 6-foot diameter, 1/2-inch thick steel base plate and a vertical 2-1/2-inch diameter steel pipe which

extends from the base plate about 3 feet above the embankment surface. The pipe was extended inside of a 4-inch diameter protective, steel pipe from about 6 feet above the base plate and both pipes are capped above the embankment surface. The base plate is founded on 12 inches of a sand levelling layer about 3 feet below the top of the foundation. The lower 2-foot length of the 2-1/2-inch diameter pipe is perforated and backfilled with sand to allow the pipe to act as an open-pipe piezometer. Settlement gage readings have been taken at regular intervals and typical plots are shown on Plate A-54 for the gages at Sta. 22+50, 30+00, and 40+00 on the right abutment and on Plate A-55 for gages at Sta. 82+00 and 90+00 in the valley section.

**12.3 Crest and Slope Movement Markers.** The locations of 28 crest and slope movement markers are shown on Plate A-56. Initially, the markers consisted of concrete monuments extending approximately 5 feet into the embankment. Concrete monuments were also set in the abutments for survey reference points. All of the markers were replaced with deeper markers in 1979. The new markers are of two types. One type consists of an 11-foot long, 2-inch diameter pipe set in a 10-inch diameter, 10-foot deep augered hole. It is centered in an 8-inch diameter casing which is set about 3 feet above the bottom of the pipe. The uncased pipe and the lower 1.5 foot of casing is embedded in concrete and the top of the casing is capped with a removable cover. The second type of marker consists of a 1-inch diameter, 10-foot long, steel rod driven to a depth of 9 feet below ground surface through a 4-inch diameter, 3-foot deep cased auger hole. The top of the casing extends about a foot above the ground and is provided with a removable cap. Typical plots of movement marker readings are shown on Plates A-57 and A-58.

**12.4 Tiltmeters.** Two tiltmeter (slope indicator) wells were installed in 1978 and 1979 through the embankment and underlying clay foundation in the right abutment. Tiltmeter Well T 40/503, located at Sta. 40+00 and Range 5,030, is 303.4 feet deep and extends approximately 93 feet into bedrock.


Tiltmeter Well T 40/517, located at Sta. 40+00 and Range 5,170, is 221.5 feet deep and is embedded approximately 61 feet into bedrock. Each tiltmeter well consists of a 3-inch I.D. grooved tiltmeter casing set with an 18-inch stickup in a sand or grout filled vertically drilled hole. These wells are for the purpose of monitoring subsurface displacement by allowing measurement of the change in well casing tilt with a tiltmeter. The tiltmeter casing and tiltmeter (Digitilt TM) were purchased from the Slope Indicator Company. Typical computer plots of tiltmeter readings for T 40/503 are shown on Plate A-59.

**12.5 Strong Motion Accelerographs.** Fort Randall Dam is in Zone 1, a low seismic activity region outlined in the seismic probability map, Figure 6, EM 1110-2-1902. Three Kinematics SMA-1 strong motion accelerographs were installed at the project in 1976. One instrument is located off the crest of the dam at about Sta. 60+00, at about the maximum section of the embankment. Another is in the downstream area near the old Fort Randall chapel, and the third is located in the west end of the spillway gallery. All of the instruments were installed and are maintained by the U.S. Geological Survey.



**13. OPERATIONS AND INSPECTIONS.** The Fort Randall Dam - Lake Francis Case project is operated and maintained by the U.S. Army Corps of Engineers, Omaha District. The project office is located in the powerhouse complex and is staffed by permanently assigned operations and maintenance personnel. Annual inspections of the project are conducted by personnel of the district office and periodic in-depth inspections are made jointly by members of the Omaha District and the Missouri River Division, and occasionally the Office of the Chief of Engineers. These inspections are made to assure the structural and operational soundness of this multipurpose dam project. Periodic inspections are made in accordance with the requirements of ER 1110-2-100 and to date, such inspections have been successfully conducted in 1967, 1971, 1976, and 1981. Results of the inspections are included in the referenced periodic inspection reports.

14. EVALUATION. The Fort Randall Dam embankment is in good structural condition. In over 28 years of operation, no serious stability problems have occurred. Instrumentation readings indicate that settlement of the embankment foundation has essentially stabilized, that no unusual embankment deformations are occurring and that hydrostatic uplift pressures are lower than those assumed during design of the project. Daily surveillance by project personnel and annual and periodic inspections by members of the District and Division offices assure that the performance of the dam is adequately monitored and evaluated.

APPENDIX A  
DRAWINGS








♣ Recreation area

RESERVOIR CAPACITY: 5,700,000 ACRE FEET EL. 13.51


TOTAL UNITED STATES LAND ACQUIRED TO DATE  
115,045.0 ACRES

SCALE IN MILES  
0 5 10


FLOOD CONTROL PROJECT  
**FORT RANDALL DAM**  
**LAKE FRANCIS CASE**  
**MISSOURI RIVER BASIN**  
**SOUTH DAKOTA**  
U. S. ARMY ENGINEER DISTRICT OMAHA  
CORPS OF ENGINEERS  
OMAHA, NEBRASKA




### PLAN




### EMBANKMENT SECTION




### OUTLET WORKS PROFILE




### SPILLWAY PROFILE




### POWERHOUSE SECTION



FLOOD CONTROL PROJECT  
**FORT RANDALL DAM**  
**LAKE FRANCIS CASE**  
**MISSOURI RIVER BASIN**  
**SOUTH DAKOTA**  
 U. S. ARMY ENGINEER DISTRICT OMAHA  
 CORPS OF ENGINEERS  
 OMAHA, NEBRASKA






\$\$ - THINK VALUE ENGINEERING - \$\$


EMBANKMENT CRITERIA AND PERFORMANCE REPORT

PLATE A3


BASE




**SECTION A-A: STA 20+25**




**SECTION B-B: STA 40+00**



**SECTION C-C: STA 55+00**




**SECTION D-D: STA 68+00**




**SECTION E-E: STA 86+00**







**SECTION F-F: STA. 107+15**



**SECTION G-G: STA. 113+45**




**SECTION H-H  
APPROACH CHANNEL SLOPE**









GEOLOGICAL PROFILE ON AXIS OF DAM



SCALE  
HORIZ 1" = 400'  
VERT 1" = 80'

GEOLOGICAL COLUMN  
SCALE 1" = 40'

AGE	FORMATION	DESCRIPTION
RECENT	ALLUVIUM	River sands and alluvial clays. River sands, mostly extremely fine sand and silt with few lenses of coarse sand and gravel. Max thickness 85 feet. Alluvial clays are located chiefly on right terrace in an old buried river channel. They have density of 90 lbs/cu ft, moisture content 30 to 35% and contain over 60% clay. Some thickness of over 110 feet.
PLISTOCENE	LOESS	Wind borne, silt and fine sand, uniform gradation has low moisture content of 11% to 14% and contains 8% to 13% calcium carbonate. Used for portion of raised fill embankment on right bank of river. Max average natural density of 80 lbs and maximum compacted density of 90 lbs.
PLISTOCENE	GLACIAL DRIFT	Gravelly clay, sand, gravel and boulders. Thickness up to 10 feet. Over bank of the Pierre Shale, it is composed of a gravelly sand clay, the constituent consists of sand, gravel and boulders ranging density 85 lbs/cu ft. Maximum is some 100 lbs/cu ft. The gravel fill furnished ideal material for construction of raised fill embankment at the dam site.
1400-	PIERRE	Shale, gray with limestone concretions very few feet present at dam site. Max sand stone layer 1' with small lenses of gray shale scattered through. Material not used in foundation of dam. Ranges in thickness from 50 to 100 feet. These data were somewhat fragmentary after comparison of fish as scales and numerous bryozoan fossils ranging from 1/2" to 1" in thickness. No average compressive strength of 100 psi and average thickness of 100 lbs/cu ft. The thickness of the Pierre Shale is not uniform but the bearing on the construction of the dam will appear a maximum depth of 100 feet of this material but does not constitute the foundation for any part of the structure.
1300-	SMITH SPRINGS	Thin, light gray, occasionally mottled and banded with darker gray shale. Contains a 1/2" median bryozoan, 10 to 15 feet from contact with the sandy silt and a few very thin bryozoan layers in underlying portion. The 1/2" layer has a dry weight of 100 lbs/cu ft and a moisture of 10 to 15% average compressive strength of 100 psi. The bryozoan is the only major structure in the Pierre Shale and is found on the lower side with the exception of the lower portion of the Pierre Shale which more often than the lower side. A study of the bryozoan by the National Geological Survey indicated a sharp change between the two members of the Niobrara.
1200-	NIOBARA	Chalk, light gray, occasionally mottled and banded with darker gray shale. Contains a 1/2" median bryozoan, 10 to 15 feet from contact with the sandy silt and a few very thin bryozoan layers in underlying portion. The 1/2" layer has a dry weight of 100 lbs/cu ft and a moisture of 10 to 15% average compressive strength of 100 psi. The bryozoan is the only major structure in the Pierre Shale and is found on the lower side with the exception of the lower portion of the Pierre Shale which more often than the lower side. A study of the bryozoan by the National Geological Survey indicated a sharp change between the two members of the Niobrara.
1100-	ST. HAYS	Chalk, light gray, occasionally mottled and banded with darker gray shale. Contains a 1/2" median bryozoan, 10 to 15 feet from contact with the sandy silt and a few very thin bryozoan layers in underlying portion. The 1/2" layer has a dry weight of 100 lbs/cu ft and a moisture of 10 to 15% average compressive strength of 100 psi. The bryozoan is the only major structure in the Pierre Shale and is found on the lower side with the exception of the lower portion of the Pierre Shale which more often than the lower side. A study of the bryozoan by the National Geological Survey indicated a sharp change between the two members of the Niobrara.
1000-	CODELL	Thin, light gray, occasionally mottled and banded with darker gray shale. Contains a 1/2" median bryozoan, 10 to 15 feet from contact with the sandy silt and a few very thin bryozoan layers in underlying portion. The 1/2" layer has a dry weight of 100 lbs/cu ft and a moisture of 10 to 15% average compressive strength of 100 psi. The bryozoan is the only major structure in the Pierre Shale and is found on the lower side with the exception of the lower portion of the Pierre Shale which more often than the lower side. A study of the bryozoan by the National Geological Survey indicated a sharp change between the two members of the Niobrara.
PRE-CAMBRIAN	CARULE	Sandy shale with few lenses of sandstone.
PRE-CAMBRIAN	BLUE HILL	Thin, light gray, occasionally mottled and banded with darker gray shale. Contains a 1/2" median bryozoan, 10 to 15 feet from contact with the sandy silt and a few very thin bryozoan layers in underlying portion. The 1/2" layer has a dry weight of 100 lbs/cu ft and a moisture of 10 to 15% average compressive strength of 100 psi. The bryozoan is the only major structure in the Pierre Shale and is found on the lower side with the exception of the lower portion of the Pierre Shale which more often than the lower side. A study of the bryozoan by the National Geological Survey indicated a sharp change between the two members of the Niobrara.

AGE FORMATION

AGE	FORMATION
1000-	RECENT
900-	PLISTOCENE
800-	CRETACEOUS
700-	DAKOTA
600-	FUSON
500-	PRE-CAMBRIAN



THIS DRAWING HAS BEEN REDUCED TO  
THREE-FIFTHS THE ORIGINAL SCALE.


**FORT RANDALL RESERVOIR  
MISSOURI RIVER BASIN  
SOUTH DAKOTA**


**GEOLOGICAL PROFILE ON AXIS OF DAM  
AND GEOLOGICAL COLUMN**

IN SHEETS	SCALE AS SHOWN	SHEET NO.
FORT RANDALL AREA	U.S. ENGINEER OFFICE, POKKSTOWN, SO. DAK.	
SUBMITTED	RECOMMENDED	APPROVED
<i>John H. ...</i> GEOL. & EXP. OPERATIONS BRANCH	<i>W. O. ...</i> ENGINEERING DIVISION	<i>...</i> AREA ENGINEER
DRAWN BY CET	TRACED BY CET	CHECKED BY L. O. ... MAY 4, 1964

EMBANKMENT CRITERIA AND PERFORMANCE REPORT


PLATE A6






EMBANKMENT CRITERIA AND PERFORMANCE REPORT

PLATE A7





## PIEZOMETER TUBE AND OBSERVATION WELL DATA

Group	Piezometer or Well Number	Location		Elevation		Type	Purpose of Piezometer Tube or Observation Well
		Station	Range	Top of Pipe	Bottom of Screen		
1	A5.2	44+00	5200	1350.06	1303.04	Well Point	To record seepage pressures in the downstream pervious drain.
	A5.5	48+00	5500	1318.38	1300.58		To record seepage pressures in terrace substrata and to determine the effectiveness of the upstream cutoff trench.
	B4.95	56+00	5950	1388.62	1242.19		To record seepage pressures in the downstream pervious drain.
	B5.2	56+00	5200	1345.49	1291.49		To record seepage pressures in terrace substrata and to determine the effectiveness of the upstream cutoff trench.
	B5.26	55+98	5299	1329.88	1298.18		
	B5.5	56+00	5500	1303.02	1247.9		
	C4.99	70+00	4950	1389.33	1224.09		
	C5.2	70+00	5200	1345.19	1224.29		
	C5.45	70+00	5450	1305.04	1224.64		
	C5.75	70+00	5750	1302.70	1224.60		
	D4.95	81+50	4950	1384.78	1224.68		
	D5.2	81+50	5200	1343.56	1221.56		
	D5.45	81+50	5450	1307.62	1219.32		
	D5.75	81+50	5750	1301.78	1213.0		
	D6.2	81+50	6200	1297.66	1214.96		
	E4.99	95+00	4950	1387.22	1219.52		
	E5.2	95+00	5200	1343.70	1225.70		
	E5.45	95+00	5450	1304.75	1223.55		
	E5.75	95+00	5750	1285.68	1226.88		
	F4.9	109+25	4900	1368.10	1318.10	Casagrande	To record seepage pressures in the pervious strata overlying the chalk formation.
	F4.96	109+25	4960	1396.29	1329.49		To record seepage pressures in the downstream pervious drain.
	F5.04	109+25	5040	1395.66	1304.88		
	F5.12	109+25	5217	1338.90	1312.90		
	H5.03B	108+90	5030	1396.46	1229.86	Well Point	To record the hydrostatic pressures that develop in the chalk formation between tunnels 1 & 4.
	I5.03B	112+35	5035	1396.34	1230.14		To record the hydrostatic pressures that develop in the chalk formation between tunnels 8 & 9.
	K5.03B	114+50	5035	1397.44	1229.34		To record the hydrostatic pressures that develop in the chalk formation between tunnels 11 & 12.
	L5.21	120+50	5210	1351.19	1323.79		To check the efficiency of the pervious drain adjacent to the right spillway wall at the downstream toe of the embankment.
	O6.829	70+00	6829	1290.34	1218.84	Well Point	To record the hydrostatic pressure in the valley alluvium at the toe of the chalk berm.
	M6.801	75+31	6801	1289.49	1218.19		
	M6.796	75+31	6796	1290.15	1231.95		To record the hydrostatic pressure at the downstream toe of the chalk berm.
3	PZ-1	61+30	5800	1302.13	1237.73	Well Point	To record the uplift pressures in the valley alluvium along the line of relief wells.
	PZ-2	63+30	5800	1301.24	1228.24		
	PZ-3	66+30	5800	1302.02	1225.02		
	PZ-4	69+30	5800	1301.24	1224.74		
	PZ-4A	69+30	5805	1300.96	1186.96		
	PZ-5	72+30	5800	1301.49	1221.19		
	PZ-6	75+15	5800	1303.18	1225.28		
	PZ-7	77+15	5850	1302.02	1223.52		
	PZ-8	79+15	5850	1301.92	1219.32		
	PZ-9	82+30	5875	1301.84	1224.64		
	PZ-10	84+70	5875	1301.58	1229.58		
	PZ-11	87+60	5875	1300.70	1229.70		
	PZ-12	90+60	5900	1279.95	1234.95		
	PZ-13	94+10	5900	1277.26	1235.26		
	PZ-14	98+01	5900	1274.78	1234.78		
5	Outlet Works Grid System					(Temporary Obs. Wells) (Perm. Relief Wells) (Piezometer Wells)	To record the artesian pressures in the Codell sandstone.
	B	258+08	275	1272.85	1135.9		
	C	263+04	215	1270.70	1135.0		
	G	297+79	1350	1324.02	1133.7		
	B Wall	B Wall Outlet Works		1253.7	1135.7		
	P-1	Spillway Pier 1		1153.5	1125		
	P-11	Spillway Pier 11		1153.5	1125		
	P-20	Spillway Pier 20		1153.5	1125		
	SP-1	Block 62 Rt.		1258.88	1150	(Piezometer Wells)	
	SP-2	Block 62 Lt.		1258.88	1150		

## NOTES:


- The elevation of top of pipe as given above is the most recent elevation available at the time of revision of this table.
- Piezometer tubes in group 1 through 4 are located by the Embankment Grid System while group 5 observation wells are located by the Outlet Works Grid System.




(Additional Piezometers Since 1976)  
Piezometer Tube and Observation Well Data


Group	Piezometer or Well Number	Location		Elevation		Type	Purpose of Piezometer Tube or Observation Well
		Station	Range	Top of Pipe	Bottom of Screen		
2	FR79-1	68+00	5425	1302.35	1206.35	Well Point	To record uplift pressure in the valley alluvium upstream but parallel to the line of embankment relief wells.
	FR79-3	68+00	5030	1396.80	1183.60		
	FR79-4	64+00	5425	1302.85	1182.05		
	FR79-5	74+00	5425	1304.50	1137.15		
	FR79-6	80+00	5425	1307.00	1173.00		
	FR79-7	86+00	5425	1306.50	1132.50		
	FR79-8	92+00	5445	1309.80	1174.10		
	FR79-9	96+00	5445	1302.10	1184.60		
3	PZ-8A	80+00	5850	1302.05	1121.85	Well Point	To record hydrostatic pressures and water gradient in the valley alluvial sand. PZ-8A and PZ-8B serve as checks on PZ-8C and PZ-8D.
	PZ-8B	79+90	5850	1302.25	1181.85		
	PZ-8C	79+80	5850	1302.15	1120.90		
	PZ-8D	79+8	5850	1302.30	1181.75		
	PZ-10A	85+00	5875	1301.70	1135.35		
	PZ-10B	85+00	5875	1302.05	1180.65		
4	PZ-15A	80+00	7400	1290.25	1114.70	Well Point	To record hydrostatic pressures and water gradient in the downstream valley alluvial sand.
	PZ-15B	80+00	7400	1290.20	1164.25		
	PZ-16A	85+00	7400	1278.60	1131.05		
	PZ-16B	85+00	7400	1278.75	1176.60		
5	PP-1	255+04	3+85.20	1260.15	1230.15	Well Point	To determine the water seepage level in the gravel backfill beneath the tunnel terminal
	PP-2	254+17	3+77.17	1260.50	1245.50		
	PP-3	254+86	3+57.20	1262.40	1247.40		


NOTE: \*These piezometers are installed into same drill hole.  
Also see notes on previous page.





DATE		DESCRIPTION		MADE	APPROVED
1/5/52		MODIFIED FOR OIM MANUAL		MJO	FSB
REVISIONS					
U. S. ARMY ENGINEER DISTRICT, OMAHA CORPS OF ENGINEERS OMAHA, NEBRASKA					
DESIGNED BY:		LAWSON RIVER			
CHECKED BY:		FORT RANDALL DAM-LAKE FRANCIS CASE			
DRAWN BY:		PLAN OF RELIEF WELLS AND PIEZOMETER TUBES			
APPROVED BY:	DATE	APPROVED BY:	DATE	APPROVED BY:	DATE
SCALE AS SHOWN		SCALE AS SHOWN		SCALE AS SHOWN	
SCALE AS SHOWN		SCALE AS SHOWN		SCALE AS SHOWN	





PRESSURE RELIEF WELL LOCATIONS				
RELIEF WELL NO.	STATION	RANGE	BOTTOM ELEVATION	TOP RISER ELEVATION
1	61+80	5800	1202.48	1298.48
2	62+80	5800	1177.70	1298.70
3	63+80	5800	1171.81	1298.81
4	64+80	5800	1169.27	1297.87
5	65+80	5800	1171.91	1298.11
6	66+80	5800	1177.88	1299.18
7	67+80	5800	1167.83	1298.03
8	68+80	5800	1164.26	1298.06
9	69+80	5800	1173.46	1298.60
10	70+80	5800	1161.86	1298.55
11	71+80	5800	1161.79	1298.70
12	72+80	5800	1166.38	1298.08
13	73+80	5800	1157.62	1298.42
14	74+80	5800	1145.86	1298.86
15	75+60	5800	1148.00	1299.80
16	76+20	5850	1151.33	1299.43
17	76+90	5850	1149.34	1299.94
18	77+60	5850	1146.98	1299.48
19	78+30	5830	1149.64	1299.94
20	79+00	5850	1148.44	1299.34
21	79+70	5850	1148.02	1299.32
22	80+40	5850	1148.83	1299.63

PIEZOMETER TUBE LOCATIONS				
PIEZ. TUBE NO.	STATION	RANGE	BOTTOM ELEVATION	TOP TUBE ELEVATION
1	61+30	5800	1237.64	1302.04
2	63+30	5800	1228.42	1301.12
3	66+30	5800	1225.10	1301.90
4	69+30	5800	1224.30	1301.10
4A	69+30	5805	1187.03	1300.83
5	72+30	5800	1220.84	1301.34
6	75+15	5800	1225.10	1303.00
7	77+35	5850	1223.35	1301.85
8	79+35	5850	1219.16	1302.05
8A	80+00	5850	1121.85	1302.25
8B	79+90	5850	1121.85	1302.15
8C	79+80	5850	1120.90	1302.15
8D	79+80	5850	1181.75	1302.30

#### DRILL HOLE LEGEND:

D10	GW	Gravel or Sandy Gravel, Well-Graded
000	GP	Gravel or Sandy Gravel, Poorly-Graded
	GM	Silty Gravel or Silty Sandy Gravel
000	GC	Clayey Gravel or Clayey Sandy Gravel
	SW	Sand or Gravelly Sand, Well-Graded
	SP	Sand or Gravelly Sand, Poorly-Graded
	SM	Silty Sand or Silty Gravelly Sand
	SC	Clayey Sand or Clayey Gravelly Sand
	ML	Silts, Sandy Silts, Gravelly Silts or Diatomaceous Soils
	CL	Lean Clays, Sandy Clays or Gravelly Clays
	OL	Organic Silts or Lean Organic Clays
	MH	Micaceous Clays or Diatomaceous Soils
	CH	Fat Clays
	OH	Fat Organic Clays
	000	HOLE NUMBER
	000	LT, OR RT, OFFSET FROM RANGE OF WELLS

#### NOTES:


- Where laboratory classifications of samples have been made using the "Uniform Soils Classification" it is designated on the logs by such letters as ML, SW, GP, etc., otherwise field identification of materials by inspectors is used and designated as such by a description of the material.
- The values on the left side of the log are the D<sub>10</sub> effective size.
- "PZ" refers to Piezometer.
- PZ-BA, BB, BC and BD were installed after 1976.
- Relief well and piezometer elevations shown are based on 1981 data.




DATE		DESCRIPTION		SCALE		APPROVED	
<p align="center"><b>CORPS OF ENGINEERS, U. S. ARMY</b>  <b>OFFICE OF THE DISTRICT ENGINEER</b>  <b>OMAHA DISTRICT</b>  <b>OMAHA, NEBRASKA</b></p>							
DESIGNED BY		DRAWN BY		CHECKED BY		SUBMITTED BY	
CHIEF DISTRICT ENGINEER		CHIEF ENGINEER		SCALE AS SHOWN		SPEC NO.	
APPROVED				DRAWING NUMBER			
COL. C. E. DISTRICT ENGINEER							

EMBANKMENT CRITERIA AND PERFORMANCE REPORT

PLATE A12





# NOTES:

1. PZ-10A and 10B were installed after 1976.
2. PZ-11 has 15.90 feet of deposition as of 1981. Depositions in all other piezometers are negligible.
3. For relief well legend refer to Plate A-1.


THIS DRAWING HAS BEEN REDUCED TO  
APPROXIMATE THE SHOWN SCALE.



REVISIONS	
DATE	DESCRIPTION
<p>CORPS OF ENGINEERS U.S. ARMY OFFICE OF THE DISTRICT ENGINEER OMAHA DISTRICT OMAHA, NEBRASKA</p>	
<p>MISSOURI POWER FORT RANDALL DAM - LAKE FRANCIS CASE RELIEF WELLS &amp; PIEZOMETER TUBES SOILS PROFILE SHEET 2</p>	
DESIGNED BY	W. J. [Signature]
DRAWN BY	W. J. [Signature]
TRACED BY	W. J. [Signature]
CHECKED BY	W. J. [Signature]
APPROVED BY	W. J. [Signature]
DATE	MAR 1972


EMBANKMENT CRITERIA AND PERFORMANCE REPORT

PLATE A13




**TYPICAL PRESSURE RELIEF WELL**

NO SCALE  
DETAIL A - RIGHT




**STEEL COVER DETAIL**

SCALE 1/2 INCHES = 1 FOOT



**RELIEF WELL DETAILS**


NO SCALE




**PIEZOMETER**

NO SCALE







ALL DETAILS  
SCALE



PIEZOMETER TUBE DETAIL  
NO SCALE



TYPICAL SECTION  
STA. 60+00 TO STA. 76+00



TYPICAL SECTION  
STA. 76+00 TO STA. 93+70  
SHOWING LOCATION OF PRESSURE RELIEF WELL

NOTES:

1. All elevations shown refer to M.S.L. U.S.C. & G.S. 1929  
general adjustments

DATE		DESCRIPTION		SCALE		APPROVED	
<p>CORPS OF ENGINEERS, U. S. ARMY OFFICE OF THE DISTRICT ENGINEER OMAHA DISTRICT OMAHA, NEBRASKA</p>							
<p>DESIGNED BY: _____ CHECKED BY: _____ APPROVED BY: _____</p>				<p>DATE: _____</p>			
<p>FOR THE DISTRICT ENGINEER</p>				<p>SCALE as shown SPEC. NO. _____</p>			
<p>CHIEF, DISTRICT ENGINEER</p>				<p>DATE: _____</p>			



1400

1300



1200



1100

EEL



MAXIMUM OPERATING  
EL 1275 G

Cut-off Trench






SECTION 4-4  
STA. 113+44.96  
(ALONG C. OF TUNNEL NO. 10)



SECTION 5-5  
(PROFILE THRU COULEE)

THIS DRAWING HAS BEEN REDUCED TO  
THREE-FIFTHS THE ORIGINAL SCALE.



EMBANKMENT PLAN  
C. OF TUNNEL NO. 10



SCALE: 1 INCH = 50 FEET

#### NOTES:


1. For location of plan see Map No. R-156-4D/12.
2. Plan and Section 1-1, and Profile 5-5 show approximate limits of downstream pervious fill. Pervious fill elevations may be adjusted to meet field conditions, but this layer must have a minimum thickness of 10 feet and for its full height must contact basal sand layer.

THIS PLAN ACCOMPANIES CONTRACT NO.  
W-23-088-079-1434 MODIFICATION NO. 7  
THIS DRAWING ADDED TO ORIGINAL FOLIO  
BY MODIFICATION NO. 7


B-1-50 Revised to show "As-Built" conditions		DATE	DESCRIPTION	REVISIONS
W-23-088-079-1434 MODIFICATION NO. 7		DATE	DESCRIPTION	REVISIONS
DEPARTMENT OF THE ARMY CORPS OF ENGINEERS OFFICE OF THE DISTRICT ENGINEER OMAHA, NEBRASKA				
DRAWN BY: G.T.B.		MISSOURI RIVER FORT RANDALL RESERVOIR INITIAL EARTHWORK DETAILED EMBANKMENT SECTIONS LEFT ABUTMENT		
CHECKED BY: R.W.V.		DATE: JUNE 1948		
DESIGNED BY: E.E.L.		SCALE: AS SHOWN (SPEC. NO. R156-4/24)		
APPROVED BY: [Signature]		DRAWN BY: [Signature]		
SUPERVISOR: [Signature]		CHECKED BY: [Signature]		
DESIGNED BY: [Signature]		APPROVED BY: [Signature]		
SUPERVISOR: [Signature]		DESIGNED BY: [Signature]		



SECTION S-S




SECTION T-T




SECTION U-U

**DETAIL - BACKFILL  
RIVERWARD END SPILLWAY**



SCALE 1 INCH = 50 FEET




SECTION V-V




SECTION W-W




LOCATION PLAN  
NO SCALE



DETAIL A  
TOP OF REFRAP  
RIVERWARD OF WALL  
NO SCALE




DETAIL B  
TOE OF RIPRAP  
BEHIND WALL  
NO SCALE




DETAIL C  
RANGE 21+85 RIVERWARD  
NO SCALE

DETAIL - BACKFILL  
RIVERWARD END SPILLWAY

DETAIL D  
RANGE 21+00 TO 21+65  
NO SCALE



**SECTION V-V**



**SECTION W-W**

## NOTES








1. All ranges and stations are taken from appropriate  
grids except as noted
2. All elevations shown refer to M.S.L. unless  
929 general adjustment
3. (f) denotes finished surfaces






THIS DRAWING HAS BEEN REDUCED TO  
1/4" = 1' UNLESS NOTED OTHERWISE. SCALE

DATE		DRAWN BY		SCALE		SHEET NO.	
<p align="center"><b>ENGINEERING</b></p> <p align="center"><b>CORPS OF ENGINEERS, U. S. ARMY</b></p> <p align="center"><b>OFFICE OF THE DISTRICT ENGINEER</b></p> <p align="center"><b>CHICAGO DISTRICT</b></p> <p align="center"><b>CHICAGO, ILLINOIS</b></p>							
DESIGNED BY		MISSOURI RIVER		FORT RANDALL DAM - LAKE FRANCIS CASE			
CHECKED BY		<b>EMBANKMENT</b>					
APPROVED BY		EMBANKMENT DETAILS AT SPILLWAY					
REVIEWED BY		RIVERWARD ABUTMENT					
PROJECT AND LOCATION		APPROVED		DATE			
DRAWN BY		COP. ENGINEERING SYSTEM		SCALE AS SHOWN		SHEET NO.	
CHECKED BY						DRAWING NUMBER	
<p align="center">U.S. C.E. DISTRICT ENGINEER</p>							





## EMBANKMENT CRITERIA AND PERFORMANCE REPORT

PLATE A16





- NOTES:
1. All stations and ranges are taken from Outlet in grids.
  2. All CMP to be bituminous coated.
  3. ① denotes finished surfaces.




THIS PLAN ACCOMPANIES CONTRACT NO.  
DA-38-000-ENG-1, MODIFICATION NO.

DATE	DESCRIPTION	BY	APPROVED
<p>CORPS OF ENGINEERS, U. S. ARMY OFFICE OF THE DISTRICT ENGINEER CHICAGO DISTRICT CHICAGO, ILLINOIS</p>			
DESIGNED BY:	MISSOURI RIVER		
DRAWN BY:	FORT RANDALL DAM - LAKE FRANCIS CASE		
WORKED BY:	EMBANKMENT		
CHECKED BY:	TOE DRAIN - LEFT BANK		
APPROVED BY:	DATE		
SCALE: AS SHOWN	SPEC. NO.		
DRAWING NUMBER			


EMBANKMENT CRITERIA AND PERFORMANCE REPORT

PLATE A17

CORPS OF ENGINEERS








- All elevations shown refer to M.S.L., U.S.C. and G.S. 1929 general adjustment
- Plan shows right bank embankment and drain facilities at completion of embankment construction. The roads are not shown.



THIS PLAN ACCOMPANIES CONTRACT NO. DA-28-088-eng. MODIFICATION NO.

4-75  
 DESCRIPTION MISSOURI RIVER  
 CORPS OF ENGINEERS, U. S. ARMY  
 OFFICE OF THE DISTRICT ENGINEER  
 OMAHA DISTRICT  
 OMAHA, NEBRASKA  
 MISSOURI RIVER  
 FORT RANDALL DAM - LAKE FRANCIS CASE  
 EMBANKMENT  
 PLAN - RIGHT BANK  
 DESIGNED BY  
 DRAWN BY  
 CHECKED BY  
 CHOICE BY  
 SUBMITTED BY  
 DATE  
 APPROVED  
 DATE  
 CHD ENGINEERING DIVISION  
 SCALE AS SHOWN SPEC NO  
 DRAWING NUMBER  
 COL. C. I. DISTRICT ENGINEER



**PROFILE  
OVERBUILD ALONG CREST OF DAM**




HOR SCALE 1 INCH = 400 FEET

VERT SCALE 1 INCH = 2 FEET



**TABLE NO. 1**

MANHOLE NO.	INVERT ELEVATIONS	OUTLET
1	1330.5	1330.5
2	1310.0	1310.0
3	1293.0	1291.5
4	1280.0	1280.0


SEE MANHOLE SECTION A'



**SAND DRAIN SECTION  
STA 29+00 TO STA 55+40**






**TYPICAL SECTION  
DOWN STREAM EDGE SAND DRAIN  
STA 55+40 TO STA 57+00  
NO SCALE**






MANHOLE NO.	INVERT ELEVATIONS		DEPTH 'd' s s
	INLET	OUTLET	
1	—	1330.5	12'
2	1310.0	1310.0	12'
3	1293.0	1291.5	12'
4	1280.0	1280.0	20'

SEE MANHOLE SECTION AT RIGHT



DETAIL "C"  
MANHOLE NO'S 1, 2, 3 & PIPE ALIGNMENT





MANHOLE SECTION


### MANHOLE DETAILS

NO SCALE


THIS DRAWING HAS BEEN REDUCED TO  
THREE-EIGHTHS THE ORIGINAL SCALE



1. All elevations shown refer to U.S.L. U.S.C. & G.S. 1929 general adjustments.



**DETAIL E-1**  
WHERE COLLECTOR PIPE  
BELOW ORIGINAL GROUND SURFACE



**DETAIL E-2**  
**WHERE COLLECTOR PIPE**  
**IN MANHOLE IS FL**



THIS PLAN ACCOMPANIES CONTRACT NO. DA-36-068-001, MODIFICATION NO.

DATE \_\_\_\_\_ DESCRIPTION \_\_\_\_\_ NAME \_\_\_\_\_ APPROVED \_\_\_\_\_

STANDARD

CORPS OF ENGINEERS, U. S. ARMY  
OFFICE OF THE DISTRICT ENGINEER  
OMAHA DISTRICT  
OMAHA, NEBRASKA


MISSOURI RIVER  
FORT RANDALL DAM - LAKE FRANCIS CASE


DESIGNED BY \_\_\_\_\_  
DRAWN BY \_\_\_\_\_  
TRACED BY \_\_\_\_\_  
CHECKED BY \_\_\_\_\_  
SUPERVISOR \_\_\_\_\_

EMBEDDED IN  
CONCRETE  
APPROVED \_\_\_\_\_  
DATE \_\_\_\_\_


CHIEF ENGINEERING DIVISION  
SCALE AS SHOWN SPEC NO. \_\_\_\_\_  
DRAWING NUMBER \_\_\_\_\_

COL. L. S. BERRY, DISTRICT ENGINEER






1 All elevations shown refer to M.S.L.-U.S.C. & G.S. 1929 general adjustment  
2 Profes. R.S., T and L and Section and Date shown in Page 42




## EMBAKMENT CRITERIA AND PERFORMANCE REPORT


CORPS OF ENGINEERS




**PROFILE R-R**  
LOESS REMOVAL




**PROFILE S-S**  
LOESS REMOVAL




**PROFILE T-T**  
LOESS REMOVAL



**PROFILE U-U**  
% OF CUTOFF TRENCH




**SECTION 1-1**  
R 4400




**SECTION 2-2**  
R 4700

**NOTES:**


1. Elevations shown refer to MSL, U.S.C. & G.S. general adj.
2. Location of Profiles and Sections are shown on Plate 4.
3. Location of 1:1000 files are shown on Plate 4.




**PROFILE R-R**  
LOESS REMOVAL



**PROFILE S-S**  
LOESS REMOVAL



**PROFILE T-T**  
LOESS REMOVAL



**PROFILE U-U**  
E. OF CUTOFF TRENCH

# NOTES:

- 1 Elevations shown refer to M.S.L., U.S.C. & G.S. general adj.
- 2 Location of Profiles and Sections are shown on Plate A-20
- 3 Location of Limit Holes are shown on Plate A-21

THIS DRAWING HAS BEEN REDUCED TO  
UNIFORM LIMITS FOR OR SCALE.


DATE		REVISION		MADE		APPROV	
CORPS OF ENGINEERS, U. S. ARMY OFFICE OF THE DISTRICT ENGINEER OMAHA DISTRICT OMAHA, NEBRASKA							
DRAWN BY: CHECKED BY: DESIGNED BY: CIVIL ENGINEER APPROVED:				MISSOURI RIVER FORT RANDALL DAM - LAKE FRANCIS CASE <b>EMBANKMENT RIGHT BANK PROFILES</b>			
CIVIL ENGINEER SCALE AS SHOWN SHEET NO.				DATE CIVIL ENGINEER SCALE AS SHOWN SHEET NO.			
COL. C. E. HENRY ENGINEER							

EMBANKMENT CRITERIA AND PERFORMANCE REPORT


PLATE A-21







SECTION B - B



SECTION A - A

## NOTE:


- DESIGNED STAGES - DIVERSION WEIR
- Stage ① Dredged chalk base
  - Stage ② Dredged chalk base
  - Stage ③ Dredged chalk base
  - Stage ④ Dredged chalk super base
  - Stage ⑤ Dredged chalk crown
  - Stage ⑥ Load & haul chalk

## REFERENCE DRAWINGS:

## NOTES

- 1 All elevations shown refer to MSL, USC 665 general adjustment
- 2 Side slopes of diversion dam shall be at natural angle of repose as determined in the field

THIS DRAWING HAS BEEN REDUCED TO  
HORIZONTAL SCALE 1" = 100'

RIVER CHANNEL SECTION  
RANGE 0800


## LEGEND

.....	APRIL, 1949
-----	MAY, 1949
-----	JUNE, 1949
-----	JULY, 1949
-----	AUG & SEPT, 1949


2-236 Revised to show "As-Built" conditions		DATE: MARCH 1950	
CORPS OF ENGINEERS, U. S. ARMY OFFICE OF THE DISTRICT ENGINEER OMAHA DISTRICT OMAHA, NEBRASKA			
DESIGNED BY: JNC DRAWN BY: H. G. B. CHECKED BY: JNC APPROVED BY: JNC		MIS. MOURI RIVER FORT RANDALL RESERVOIR EARTHWORK STAGE III DIVERSION PLAN & SECTIONS	
APPROVED: [Signature] COL. G. L. HENRY, ENGINEER		DATE: MARCH 1950 SCALE: AS SHOWN SPEC. NO.: DRAWING NUMBER: MRI4-31E15.1 SHEET 16 OF 16	

EMBANKMENT CRITERIA AND PERFORMANCE REPORT

PLATE A22




**CLOSURE PLAN**  
**AT END OF CLOSURE CONSTRUCTION YEAR**  
 SCALE: 1 INCH = 200 FEET



**EMBANKMENT FOUNDATION**

**ORDER OF CONSTRUCTION:**

1. Blanket Closure Fill, First Stage. To permit lowering of the river level in the blanket and embankment areas to fairwater level.
2. Blanket Closure Fill, Second Stage. To provide flood protection for the rolled embankment construction and permit installation of unweaking equipment.
3. Embankment Closure Fill upstream of Range 5000.
4. Balance of Blanket Closure Fill, and Embankment Closure Fill downstream of Range 5000.




**EMBANKMENT CLOSURE FILL**

**ORDER OF CONSTRUCTION:**


1. Blanket Closure Fill, First Stage. To permit lowering of the river level in the blanket and embankment areas to fairwater level.
2. Embankment Closure Fill, First Stage. To provide flood protection for the rolled embankment construction.
3. Balance of Embankment Closure Fill upstream of Range 5000.
4. Balance of Blanket Closure Fill, and Embankment Closure Fill downstream of Range 5000.

**NOTE:**  
 + SETTLEMENT GAGES



- ORDER OF CONSTRUCTION:**
1. Blanket Closure Fill, First Stage. To permit lowering of the river level in the blanket and embankment areas to halfwater level.
  2. Blanket Closure Fill, Second Stage. To provide flood protection for the rolled embankment construction and permit installation of unwatering equipment.
  3. Embankment Closure Fill upstream of Range 5000.
  4. Balance of Blanket Closure Fill, and Embankment Closure Fill downstream of Range 5000.

- NOTES:**
1. Simultaneous construction of the various stages will be permitted to facilitate full use of construction equipment.
  2. Perious fill shall be placed to the minimum height above water which will permit satisfactory construction of the impervious blanket and rolled embankment.
  3. All elevations shown refer to M.S.L., U.S.C. & G.S. general adj.



- ORDER OF CONSTRUCTION:**
1. Blanket Closure Fill, First Stage. To permit lowering of the river level in the blanket and embankment areas to halfwater level.
  2. Embankment Closure Fill, First Stage. To provide flood protection for the rolled embankment construction.
  3. Balance of Embankment Closure Fill upstream of Range 5000.
  4. Balance of Blanket Closure Fill, and Embankment Closure Fill downstream of Range 5000.

THIS DRAWING HAS BEEN REDUCED TO THREE-FOURTHS THE ORIGINAL SCALE.

THIS PLAN ACCOMPANIES CONTRACT NO. DA-30-020-02-325, MODIFICATION NO.

2-2-56 Revised to show the built conditions		1-1-56 Revised encircled items	
CORPS OF ENGINEERS, U. S. ARMY OFFICE OF THE DISTRICT ENGINEER OMAHA DISTRICT OMAHA, NEBRASKA			
DESIGNED BY: [Signature]		CHECKED BY: [Signature]	
DRAWN BY: [Signature]		DATE: MARCH 1956	
SCALE: AS SHOWN		SHEET NO. 14 OF 14	
PROJECT: MISSOURI RIVER FORT RANDALL RESERVOIR EARTHWORK STAGE III CLOSURE PLAN & SECTIONS		DRAWING NUMBER: MR14-31E16.2	


# MECHANICAL ANALYSIS CURVES

U.S. ENGINEER LABORATORY  
U.S. ENGINEER OFFICE - MISSOURI RIVER DIVISION

Project FORT RANDALL RESERVOIR MISSOURI RIVER BASIN  
Location Sampled \_\_\_\_\_

Laboratory Serial No. \_\_\_\_\_

Date Tested \_\_\_\_\_




RANGE OF GRADATION  
VALLEY SANDS  
U.S. ENGINEER OFFICE OMAHA, NEBR.

**U. S. ENGINEER OFFICE - MISSOURI RIVER DIVISION**

## Location

Date Tested \_\_\_\_\_




**MECHANICAL ANALYSIS CURVES**  
U.S. ENGINEER LABORATORY  
U.S. ENGINEER OFFICE - MISSOURI RIVER DIVISION

Project FORT RANDALL RESERVOIR MISSOURI RIVER BASIN

Location Sampled \_\_\_\_\_


Laboratory Serial No. \_\_\_\_\_



Date Tested \_\_\_\_\_




**MECHANICAL ANALYSIS CURVES**  
 U.S. ENGINEER LABORATORY  
 U.S. ENGINEER OFFICE - MISSOURI RIVER DIVISION

Project FORT RANDALL RESERVOIR MISSOURI RIVER BASIN  
 Location Sampled \_\_\_\_\_  
 Laboratory Serial No. \_\_\_\_\_ Date Tested \_\_\_\_\_





Volumetric change from FME Moist. — 83%  
U. S. P. R. Classification — A-7



**SHEARING STRENGTH**  
Maximum:  $c = .40 \tan \phi = .42$   
Ultimate:  $c = .30 \tan \phi = .22$   
Sample consolidated under vertical load before application of strain.  
Strain applied by motor drive.  
Moisture, before test = 29.5%  
Voids, before test = 50.0%  
Specific Gravity = 2.80  
Liquid Limit — 90  
Plastic Limit — 32  
Plasticity Index — 58  
Flow Index — 24  
Shrinkage Limit — 17.7%  
Shrinkage Ratio — 1.870  
Lineal Shrinkage — 18%  
Field Moisture Equiv. — 62%

Project Ft. Randall  
Stream Missouri River  
Hole No. C-2  
Location XXXXXXXXXX  
Ground Elev. XXXXXX  
Sample No. U-6  
Depth 46.0-46.7  
Remarks


Insufficient material to run check test.

Dry weight, before test = 87.5 lbs / Cu. Ft.

**RIGHT TERRACE CLAY  
DIRECT SHEAR TEST**


U.S. ENGINEER SOILS LABORATORY  
U.S. ENGINEER OFFICE  
MISSOURI RIVER DIVISION  
KANSAS CITY, MO.





FT. RANDALL RESERVOIR  
MISSOURI RIVER BASIN  
SOUTH DAKOTA  
**GRAPHIC SUMMARY**  
**DIRECT SHEAR TESTS**  
RIGHT TERRACE CLAY

U. S. ENGINEER OFFICE OMAHA, NEBR. APRIL 1948



FT. RANDALL RESERVOIR  
MISSOURI RIVER BASIN  
SOUTH DAKOTA  
**GRAPHIC SUMMARY**  
**DIRECT SHEAR TESTS**  
RIGHT TERRACE CLAY

U.S. ENGINEER OFFICE OMAHA, NEBR. APRIL 1948.

AD-A132 763 EMBANKMENT CRITERIA AND PERFORMANCE REPORT MISSOURI  
RIVER FORT RANDALL DAM - LAKE FRANCIS CASE(U) ARMY  
ENGINEER DISTRICT OMAHA NEBR MAR 83


AD-A132 763 EMBANKMENT CRITERIA AND PERFORMANCE REPORT MISSOURI  
RIVER FORT RANDALL DAM - LAKE FRANCIS CASE(U) ARMY  
ENGINEER DISTRICT OMAHA NEBR MAR 83

UNCLASSIFIED



F/G 13/13

NL

END  
DATE  
FILMED  
10 83  
DTIC



MICROCOPY RESOLUTION TEST CHART  
NATIONAL BUREAU OF STANDARDS-1963-A



Project Ft. Randall Dam

Stream Missouri River

Hole No. C 2

Location

Sample No. U 11

Depth 72.7 - 74.4

Remarks  $c = .50$   $\tan \phi = .26$


Moisture, before test = 32.8%

Dry weight, before test = 82.0lbs.  
per cu.ft.

### RIGHT TERRACE CLAY TRIAXIAL COMPRESSION TEST



U S ENGINEER SOILS LABORATORY

U S ENGINEER OFFICE  
MISSOURI RIVER DIVISION  
KANSAS CITY, MO



FT. RANDALL RESERVOIR  
 MISSOURI RIVER BASIN  
 SOUTH DAKOTA  
 GRAPHIC SUMMARY  
 TRIAXIAL COMPRESSION TESTS  
 RIGHT TERRACE CLAY

U.S. ENGINEER OFFICE OMAHA, NEBR. APRIL 1946.



Test No. 238 Specific Gravity 2.70

Liquid Limit Plastic Limit

### STANDARD PROCTOR METHOD

Sample compacted in 1.5 inch layers by 25 blows of a 5.5 lb hammer dropped 12 inches.

Diameter of Cylinder 4 inches

Source of Sample Composite of samples 1 to 1C  
Depth 0 to 25.' Hole C42. Elevation-1434.9



Project Fort Randall Dam site

Stream Missouri River


### GLACIAL TILL OPTIMUM MOISTURE TEST

U S ENGINEER SOILS LABORATORY

U. S. ENGINEER OFFICE  
MISSOURI RIVER DIVISION  
KANSAS CITY, MO.



**SHEARING STRENGTH**  
 $c = 0.40$   $\tan \phi = 0.37$   
 Tests preconsolidated at vertical load.  
 Strain applied by motor drive:  
 Moisture, before test -----20.9 %  
 Voids, before test -----41.9 %  
 Dry Density -----98 lbs/cu. ft.  
 Specific Gravity -----2.70  
 Liquid Limit -----43  
 Plastic Limit -----26  
 Plasticity Index -----17  
 Shrinkage Limit -----19.4 %  
 Shrinkage Ratio -----1.775  
 Lineal Shrinkage -----11 %  
 Volumetric Change from Liquid Limit-42 %  
 U. S. P. R. Classification -----A-7





Project Fort Randall Damsite  
 Stream Missouri River  
 Hole No. C 42  
 Location \_\_\_\_\_  
 Ground Elev. 1434.9  
 Sample No. Composite of Samples 1 to 10  
 Depth 0-25'  
 Remarks Samples remolded.

**RECOMPACTED  
 GLACIAL TILL  
 DIRECT SHEAR TEST**

U.S. ENGINEER SOILS LABORATORY  
 U.S. ENGINEER OFFICE  
 MISSOURI RIVER DIVISION  
 KANSAS CITY, MO.





NOTES:  
EQUI-PRESSURE LINES ARE OBTAINED FROM FLOW NETS.


#### DESIGN ASSUMPTIONS

MATERIAL	DENSITY — POUNDS/FT <sup>3</sup>		SHEARING	STRESS IN
	AS PLACED	SATURATED	ANGLE	TAN $\phi$
ROLLED IMPERVIOUS FILL	.082	.084	0.35	0.35
CLAY FOUNDATION	IN PLACE .087	IN PLACE .089	0.40	0.22
DRAIN (PERVIOUS)	.082	.081	0	0.00


TRIAL	FACT OF SAFETY
PAGE	1.
PAGE	2.
PAGE	3.
• SDEL	4.
SPAL	5.

• CRITICAL SECT


EMBANKMENT



C' & TAN  $\phi$  = VALUES USED TO  
CLOSE POLYGON  
C & TAN  $\phi$  = DESIGN VALUES



**PORE PRESSURE DIAGRAM**  
SECTION THRU DAM AND FOUNDATION  
THIRTY FEET UPSTREAM  
FROM AXIS OF THE DAM



200 0 200

SCALE IN TONS



POLYGON OF FORCES.  
TRIAL SDEL  
SAFETY FACTOR 2.2

DATE	MEASUREMENT	STATION
1/1	0.15	0.25
1/2	0.40	0.22
1/3	0	0.00

TRIAL	FACTOR OF SAFETY
PASH	2.1
PACL	2.0
RACL	2.2
• SOEL	2.2
SPUL	2.5

### § CRITICAL SECTION

FORT RANDALL RESERVOIR  
MISSOURI RIVER BASIN  
SOUTH DAKOTA  
SLIDE ANALYSIS  
RIGHT TERRACE SECTION  
CLAY FOUNDATION LAYER  
U. S. ENGINEER OFFICE OMAHA, NEBR. APRIL 1948.



TYPICAL VALLEY SECTION THROUGH CARLILE SHALE SHOWING SLIDE PLANES ANALYZED

NOTES:  
SEMI-PRESSURE LINES ARE OBTAINED FROM FLOW NETS.

DESIGN ASSUMPTIONS

MATERIAL	THICKNESS, FT.		SHEARING STRENGTH	
	AS PLACED	SATURATED	C-TON/100 SQ. FT.	TAN $\phi$
ROLLED IMPERVIOUS FILL	.082	.084	.035	.035
PERVIOUS FOUNDATION	.082	.081	.000	.000
SAND-SHALE CONTACT-SHEARING STRENGTH: C=0 T/100 FT. TAN $\phi$ AS SHOWN IN TABLE "SUMMARY OF RESULTS"				

SUMMARY OF	
CURVE	REQUIRED SAND ACT TO SAFETY
	15
A-X	118
B-X	144
C-X	164
C-Y	188
B-Y	182
C-Z	188
D-Y	182

\* CRITICAL SECTION ASSUMED CONICAL




FIGURE 1. SLIDE PLANES ANALYZED

NS

SLIDE PLANE	STRENGTH
ON C-1 (T/50 FT)	TAN $\phi$
0.35	0.35
0.00	0.00


W: C=0 T/50 FT. TAN  $\phi$   
"SUMMARY OF RESULTS"

CURVE	SUMMARY OF RESULTS	
	REQUIRED TAN $\phi$ AT SAND-SHALE CONTACT TO PROVIDE A SAFETY FACTOR OF	
	1.5	2.0
A-X	118	232
B-X	144	300
C-X	164	340
C-Y	189	358
B-Y	162	323
C-Z	189	358
D-Y	162	358

\* CRITICAL SECTION  
ASSUMED COHESION CONTACT LAYER C=0


FORT RANDALL RESERVOIR  
MISSOURI RIVER BASIN  
SOUTH DAKOTA  
SLIDE ANALYSIS  
VALLEY SECTION  
SAND-SHALE CONTACT

U.S. ENGINEER OFFICE OMAHA, NEBR. APRIL 1948




#### DESIGN ASSUMPTIONS

MATERIAL	DENSITY TONS/CU FT		SHEARING STRENGTH	
	AS PLACED	SATURATED	C TONS/SF	TAN $\phi$
ROLLED FILL	.062	.064	0.35	0.35
FOUNDATION SAND	IN PLACE 0.52	.061	0	0.6
SAND-SHALE CONTACT			0.1	0.3




EMBANKMENT CRIT

DISTANCE FROM CENTERLINE IN FEET



VALLEY SECTION-STA 85+00

STRESSES AND POINT SAFETY FACTORS  
AT SAND-SHALE CONTACT




FORT RANDALL RESERVOIR  
MISSOURI RIVER BASIN  
SOUTH DAKOTA  
STABILITY ANALYSIS  
VALLEY SAND-SHALE CONTACT  
ELASTIC THEORY METHOD  
U.S. ENGINEER OFFICE OMAHA NEBR. APRIL 1946

SUMMARY OF RELIEF WELL SPACING & DISCHARGE COMPUTATIONS

	Stations				
	61+50 to 65+00	65+00 to 75+00	75+00 to 81+00	81+00 to 85+00	85+00 to 95+00
Orig. G.S.Elev.	1253	1235	1238	1247	1248
Ave. Bedrock Elev.	1170	1165	1080	1100	1160
Ave. Well Bottom Elev.	1170	1165	1150	1150	1160
Total Head, $H^{(1)}$	122	140	137	126	127
Thickness of Substratum, D	78	65	153	142	83
Depth of Well, $Z_w$	Full.Pene. Full Pene.		83	92	Full Pene.
Well Spacing, a	120	100	70	80	100
Upstream Head Loss, $h_1$	118.0	136.3	131.6	123.2	123.4
Upstream Gradient, $S_r$	.0369	.0426	.0411	.0385	.0386
Downstream Gradient, $S_1$	.0100	.0093	.0135	.0120	.0090
Net Gradient, S	.0269	.0333	.0276	.0265	.0286
Well Discharge, $Q_w$ (cfs)	.50	.43	.59	.60	.47
Head Loss out of Screen, $h_x$	2.06	1.85	2.30	2.32	1.97
Mean potential, $P_a$	1.87	1.83	3.14	2.46	1.57
Midpoint potential $P_m$	2.23	2.20	1.95	1.92	1.88
Total uplift, $P_m + h_x$	4.29	4.05	4.25	4.24	3.85

Notes:

1. See Plate A-39 for definition of symbols
2. Midpoint potential equals  $P_a + h_3$  for full penetration well.
3. Upstream Resistance  $d = 3200$
4. Downstream Resistance  $x_d = 400'$
5. Radius of Relief Well = 0.5'
6. Design pool elevation = 1375 msl.



TYPICAL SECTION ILLUSTRATING NOMENCLATURE

## TYPICAL COMPUTATION FOR FULLY PENETRATING WELL

STA. 65+00 TO STA. 75+00

## DESIGN DATA

Average original ground surface elevation = 1235.  
 Average bedrock elevation = 1165.  
 $H = 140$  ft  
 $D = 65$  ft  
 Full penetrating well formula =  $P_0 = \left( \frac{a}{2b} \log_e \frac{a}{2b r_w} \right) S = F.S$   
 Assume well spacing "a" and value for  $P_0 + h_2$  and compute total uplift by trial and error. Total uplift ( $P_0 + h_2 + h_3$ )  $\leq$  Allowable uplift.

Assume  $a = 100$ 

	1st Trial	2nd Trial
$P_0 + h_2$ (Assumed)	3.2	3.7
$h_1$	136.8	136.3
$S_r$	.0428	.0426
$S_i$	.0080	.0093
$S$	.0348	.0333
$Q_w$ (in cfs)	.45	.43
$h_2$	1.95	1.89
$P_0 + F.S = 55.5$	1.91	1.83
$P_0 + h_2$	3.86	3.72
$h_3$	.38	.37
$h_1 + P_0 + h_3$	4.24	4.09

The computed value for  $P_0 + h_2$  corresponds to the assumed values in the second trial and the total computed potential,  $h_1 + P_0 + h_3$ , is slightly less than the allowable value, therefore the well spacing of 100 ft. is adequate.

## TYPICAL COMPUTATION FOR PARTIALLY PENETRATING WELL

STA. 75+00 TO STA. 81+00

## DESIGN DATA

Average ground surface elevation = 1238  
 Average bedrock elevation = 1080  
 Bottom of well elevation = 1150  
 $H = 137$  ft  
 $D = 153$  ft - Transformed  $D' = 612$  ft  
 $Z_w = 83$  ft - Transformed  $Z_w' = 332$  ft

Mean potential formula for partially penetrating wells

$$P_0 = \left[ \frac{aD'}{2bZ_w'} \log_e \frac{a}{2(1-\frac{Z_w'}{D'})r_w} \right] S$$

Mid-point potential formula for partially penetrating wells


$$P_w = \left[ \frac{aD'}{2bZ_w'} \log_e \frac{a}{2(1-\frac{Z_w'}{D'})r_w} \right] S$$

Assume well spacing "a" and value for  $P_0 + h_2$  and compute total uplift, using the transformed depths and permeability, by trial and error. Total uplift  $P_0 + h_2 \leq$  allowable uplift.

	1st Trial	2nd Trial	3rd Trial
$a$ (Assumed)	100	100	70
$P_0 + h_2$ (Assumed)	6.0	6.4	5.4
$h_1$	131.0	130.6	131.6
$S_r$	.0409	.0408	.0411
$S_i$	.0150	.0160	.0135
$S$	.0259	.0248	.0276
$Q_w$	.79	.76	.59
$h_2$	2.79	2.71	2.30
$P_0$	3.83	3.70	3.14
$P_0 + h_2$	6.62	6.41	5.44
$h_3$		2.80	1.95
$P_0 + h_3$		5.51	4.25

The computed value for  $P_0 + h_2$  corresponds to the assumed value in the second trial however the total computed potential,  $P_0 + h_2$ , is greater than the allowable value, therefore the spacing of 100 ft. is inadequate. The computed value for  $P_0 + h_2$  corresponds to the assumed value in the third trial and the total computed potential  $P_0 + h_3$  is approximately equal to the allowable value, therefore the spacing of 70 ft. is adequate.





## NOMENCLATURE

- $Z_b$  = Thickness of relatively impervious downstream blanket.  
 $D$  = Thickness of pervious substratum.  
 $Z_w$  = Depth of proposed relief well.  
 $H$  = Total head.  
 $P_0$  = Mean potential over plane of wells.  
 $P_m$  = Surface potential at mid-point between partially penetrating wells.  
 $h_x$  = Head loss due to flow out of well screen into chalk berm.  
 $H - (P_0 + h_x)$  = Total headloss from source to line of wells.  
 $d$  = Effective resistance upstream of line of wells.  
 $X_d$  = Effective resistance downstream of line of wells.  
 $S$  =  $S_u - S_d$  = Net potential gradient producing discharge from wells.  
 $a$  = Well spacing.  
 $h_3$  =  $0.11 a S$  = Potential midway between fully penetrating wells in excess of the average potential over the plane.  
 $k_t$  = Horizontal permeability of pervious substratum.  
 $Q_w$  =  $k_t D a S$  = Discharge of well.  
 $r_w$  = Radius of proposed well.

## FULLY PENETRATING WELL

1.81 + 00

$= 1238$   
 $= 1080$   
 $= 1150$

$\frac{1}{2} \frac{1}{a}$   
 $\frac{1}{2} \frac{1}{a}$

y penetrating wells.

$\frac{1}{2} \frac{1}{a}$   
 $\frac{1}{2} \frac{1}{a}$

rtially penetrating wells

for  $P_0 + h_x$  and compute  
 depths and perme-  
 uplift  $P_0 + h_x \approx$  allow-

1 <sup>st</sup> Trial	3 <sup>rd</sup> Trial
100	70
6.4	5.4
130.6	131.6
.0408	.0411
.0160	.0135
.0248	.0276
.76	.59
2.71	2.30
3.70	3.14
6.41	5.44
2.80	1.95
5.51	4.25


corresponds to the assumed  
 the total computed potential,  
 able value, therefore  
 rate. The computed value  
 ned value in the third trial  
 $P_0 + h_x$  is approximately  
 before the spacing of 70 ft

## GENERAL DESIGN ASSUMPTIONS &amp; DATA

- $d = 3200$  ft. All gradients are approximately equal.
- $X_d = 400$  ft as indicated by effective radius of well by pumping test.
- $k_t = .002$  cfs = Horizontal permeability of pervious substratum.
- Ratio of horizontal permeability to vertical permeability of foundation material is in the order of 16 to 1.
- In the case of partial penetrating wells the depth of the well and depth of the substratum is transformed in accordance with the item 4 above or  $\sqrt{k_t/k_v} = \sqrt{16/1} = 4$ .
- Weight of saturated blanket material = 115 lb/cu ft therefore the allowable uplift equals  $0.84 Z_b$  for factor of safety of 1.0.
- Assume uniform average downstream blanket thickness of 5 feet across entire valley. Therefore allowable uplift =  $0.84 \times 5 = 4.2$  ft at all locations.
- Head loss for flow out of well screen =  $h_x = (5.89 Q_w) / S$ .
- Design maximum pool water surface elevation = 1375.
- Assume radius of well =  $r_w = 0.5$  ft. Actual inside diameter of well screen is only 8 inches however it is assumed the effective radius is increased due to the gravel pack.
- All wells with exception of those in deepest channel are fully penetrating. Those in the deep channel penetrate to a minimum elevation of 1150.

MISSOURI RIVER  
 FORT RANDALL DAM-LAKE FRANCIS CASE  
 EMBANKMENT RELIEF WELL STUDY  
 TYPICAL WELL SPACING  
 COMPUTATIONS

OFFICE OF THE DISTRICT ENGINEER  
 OMAHA NEBRASKA MAY 1953



MISSOURI RIVER  
 FORT RANDALL DAM-LAKE FRANCIS CASE  
 EMBANKMENT RELIEF WELL STUDY  
**GRADATION CURVES**  
 OFFICE OF THE DISTRICT ENGINEER  
 OMAHA, NEBRASKA MAY 1983

FORT RANDALL DAM, PERMANENT RECORD SAMPLES (ROLLED EMBANKMENT)													
Box Sample No.	Station	Range	Elevation	Soil Classification	Mechanical Analysis			LL	PI	S. G.	M. C. %	Dry Density PCF	
					GR %	SA %	FI %						
A. Initial Earthwork:													
1	95+90	4337	1257.5	Sandy Clay	0	28	72			2.69	17.9	96.9	
2	94+87	5218	1261.5	Sandy Clay	0	36	64			2.70	17.5	100.6	
3	94+50	4955	1268.3	Sandy Clay	0	33	67			2.69	16.2	100.4	
4	88+00	4890	1254.2	Sandy Clay	0	33	67			2.70	19.3	105.8	
5	84+17	5250	1252.1	Sandy Clay	0	32	68			2.74	19.0	104.1	
7	99+05	4595	1275.3	Sandy Clay	3	24	73			2.71	21.7	100.1	
8	100+27	4978	1283.8	Sandy Clay	20	22	58			2.71	19.9	104.5	
10	95+50	5200	1286.0	Clayey Sand	4	56	40			2.70	17.4	98.2	
11	94+12	4798	1285.5	Clayey Sand	23	33	44			2.66	20.1	101.5	
12	88+00	5142	1268.6	Clayey Sand	6	46	48			2.74	14.0	100.3	
13	102+43	4925	1319.1	Sandy Clay	7	27	68			2.74	19.9	97.4	
14	93+20	4936	1299.0	Sandy Clay	3	44	53			2.70	20.5	99.0	
15	95+00	5075	1316.8	Sandy Clay	3	27	70			2.69	20.6	103.0	
16	98+50	4900	1342.7	Sandy Clay	2	23	75			2.75	21.3	99.3	
17	110+10	5025	1363.6	Sandy Clay	0	32	68			2.71	20.2	100.0	
18	85+00	4675	1269.6	Sandy Clay	3	26	71			2.69	21.1	101.3	
19	2+88	3+00	1336.5	Sandy Clay	3	22	75			2.70	20.8	100.3	
20	110+05	4940	1365.7	Sandy Clay	0	22	78			2.68	21.8	100.6	
B. Earthwork Stage II:													
1	90+00	4700	1281.2	Sandy Clay	7	18	75	47	26	2.67	19.8	93.0	C
2	87+45	4895	1279.8	Sandy Gr. Clay	23	20	57	44	22	2.72	19.2	99.0	0
3	84+00	4900	1282.5	Sandy Clay	3	39	58	40	19	2.66	19.8	100.0	0
5	86+00	5260	1280.7	Fat Clay	3	13	84			2.66	27.7	95.1	
7	77+80	4750	1265.5	Sandy Clay	8	26	66	45	24	2.72	20.4	101.0	0
8	73+82	4620	1255.3	Sandy Clay	2	32	66	43	22	2.64	19.8	104.0	0
9	86+75	4687	1302.9	Sandy Clay	7	27	65	43	20	2.69	16.6	98.0	0
10	78+42	4909	1271.4	Sandy Clay	0	35	65	47	25	2.68	21.0	101.0	0
11	74+00	4746	1264.8	Sandy Clay	7	27	65	44	22	2.74	19.3	99.0	0
12	76+36	4947	1266.1	Sandy Clay	1	31	68	49	27	2.69	20.4	103.0	0
13	81+86	4893	1297.1	Sandy Clay	8	26	66	48	26	2.70	19.1	104.0	0
14	30+16	5330	1289.5	Fat Clay	0	15	85	64	38	2.65	25.3	96.0	0
15	75+51	4828	1299.7	Sandy Clay	6	31	63	46	25	2.66	19.3	99.0	0
16	78+00	4950	1308.2	Gr. Sandy Clay	17	28	55	48	28	2.67	19.5	106.0	0
17	82+30	5068	1314.0	Gr. Clay	33	16	51	70	41	2.72	26.6	93.0	0
C. Earthwork Stage III:													
1	90+00	4802	1315.4	Sandy Clay	13	24	63	38	18	2.67	21.0	101.0	0
2	95+00	4890	1322.9	Sandy Clay	2	24	74	42	20	2.70	18.7	96.0	0
3	92+82	5151	1317.7	Fat Clay	0	20	80	64	35	2.69	37.5	82.0	1
4	101+00	4479	1331.6	Sandy Clay	7	38	55	37	16	2.73	19.5	98.2	0
5	82+01	4775	1324.8	Sandy Clay	4	29	67	42	19	2.76	18.1	98.1	0
6	85+92	5012	1330.8	Sandy Clay	4	22	74	39	20	2.73	20.1	99.0	0
7	105+98	4962	1372.6	Sandy Clay	2	25	73	42	21	2.76	19.1	101.0	0
8	114+14	5000	1382.7	Sandy Clay	3	29	68	38	17	2.75	19.6	101.5	0
9	110+00	5025	1389.0	Sandy Clay	6	26	68	40	20	2.78	20.0	103.2	0
10	98+60	4891	1358.2	Sandy Clay	5	31	64	40	18	2.75	18.0	100.9	0
11	94+00	4905	1352.6	Sandy Clay	6	32	62	42	23	2.77	16.8	107.0	0
12	85+02	4867	1351.4	Sandy Clay	6	27	67	44	23	2.76	20.3	97.9	0
13	77+28	4899	1345.9	Sandy Clay	7	27	66	41	20	2.74	20.1	91.5	0
14	92+03	4809	1354.5	Sandy Clay	7	23	70	42	23	2.70	21.5	104.0	0
15	80+35	5043	1355.1	Sandy Clay	2	35	63	38	18	2.69	22.5	97.0	0
16	94+59	5109	1358.3	Sandy Clay	6	33	61	44	23	2.77	22.3	103.5	0
17	85+49	5061	1361.4	Sandy Clay	13	35	52	38	19	2.73	18.9	107.5	0
18	80+02	4858	1362.8	Sandy Clay	12	23	65	40	18	2.73	21.4	94.4	0
19	86+18	5030	1372.0	Sandy Clay	4	23	73	39	18	2.80	17.1	93.9	0
20	98+66	4979	1392.9	Sandy Clay	6	23	71	38	18	2.74	18.6	90.6	0
21	93+00	5000	1394.0	Sandy Clay	2	23	75	40	19	2.75	19.6	94.6	0
22	58+60	4425	1254.2	Silt	0	3	97	31	5	2.61	15.4	91.6	0
23	52+65	5260	1301.5	Silt	0	6	94	30	5	2.68	15.9	92.5	0
24	53+43	5177	1303.1	Fat Clay	0	11	89	75	48	2.79	24.8	89.8	0
D. Earthwork Stage IV:													
1	66+80	4985	1289.3	Fat Clay				60	34	2.71	23.1	87.0	0
2	69+12	4952	1300.3	Lean Clay				36	18	2.68	15.9	106.0	0
3	63+91	5024	1308.3	Lean Clay				31	13	2.66	17.0	109.0	0
4	64+95	5185	1290.0	Lean Clay				38	21	2.66	16.6	107.0	0
5	63+74	4968	1323.0	Lean Clay				37	19	2.73	18.7	109.0	0
6	61+00	4815	1338.0	Lean Clay				45	23	2.69	20.6	100.0	0
7	60+85	4897	1359.5	Lean Clay				43	23	2.72	19.6	104.0	0
E. Earthwork Stage V:													
2	150+35	20+16	1332.7	Sandy Clay	3	35	62	37	21	2.70	15.4	99.0	0
3	151+10	19+68	1360.0	Sandy Clay	5	33	62	32	16	2.71	16.8	106.0	0
4	40+00	5025	1355.0	Sandy Clay	5	30	65	45	27				
5	54+82	4964	1368.0	Fat Clay				68	38				
6	40+00	5128	1364.0	Lean Clay				44	23	2.64	20.9	99.0	1
7	15+40	5060	1385.0	Sandy Clay	0	27	73	45	26	2.68	18.4	80.0	1

## FORT RANDALL DAM, PERMANENT RECORD SAMPLES (ROLLED EMBANKMENT)

Soil Classification	Mechanical Analysis			LL	PI	S. G.	M. C. %	Dry Density PCF	Void Ratio	Direct Shear		Unc. 1	Comp. 2		TSF 3	Perm. Coeff. CMVSEC
	GR %	SA %	FI %							CDH TSF	Tan $\theta$					
andy Clay	0	28	72			2.69	17.9	96.9								
andy Clay	0	36	64			2.70	17.5	100.6								
andy Clay	0	33	67			2.69	16.2	100.4								
andy Clay	0	33	67			2.70	19.3	105.8								
andy Clay	0	32	68			2.74	19.0	104.1								
andy Clay	3	24	73			2.71	21.7	100.1		0.70	0.51					
andy Clay	20	22	58			2.71	19.9	104.3		0.72	0.62					
ayey Sand	4	56	40			2.70	17.4	98.2		0.20	0.73					
ayey Sand	23	33	44			2.66	20.1	101.3		0.48	0.53					
ayey Sand	6	46	48			2.74	14.0	100.3		0.20	0.65					
andy Clay	7	27	68			2.74	19.9	97.4		0.18	0.55					
andy Clay	3	44	53			2.70	20.5	99.0		0.35	0.51					
andy Clay	3	27	70			2.69	20.6	103.0		0.55	0.51					
andy Clay	2	32	68			2.75	21.3	99.3		0.45	0.57					
andy Clay	0	32	68			2.71	20.2	100.0		0.45	0.45					
andy Clay	3	26	71			2.69	21.1	101.3		0.45	0.45					
andy Clay	3	22	75			2.70	20.8	100.3		0.42	0.50					
andy Clay	0	22	78			2.68	21.8	100.6		0.40	0.57					
andy Clay	7	18	75	47	26	2.67	19.8	93.0	0.802	0.30	0.54					
andy Gr. Clay	23	20	57	44	22	2.72	19.2	99.0	0.710	0.62	0.49					
andy Clay	3	39	58	40	19	2.66	19.8	100.0	0.669	0.38	0.65					
st Clay	3	13	84			2.66	27.7	95.1								
st Clay	8	26	66	45	24	2.72	20.4	101.0	0.676	0.42	0.57					
andy Clay	7	32	66	43	22	2.64	19.8	104.0	0.585	0.48	0.46					
andy Clay	7	27	65	43	20	2.69	16.6	98.0	0.721	0.25	0.56					
andy Clay	0	35	65	47	25	2.68	21.0	101.0	0.661	0.20	0.52					
andy Clay	7	27	65	44	22	2.74	19.3	99.0	0.738	0.40	0.52					
andy Clay	3	31	68	49	27	2.69	20.4	103.0	0.640	0.50	0.45	2.56				
andy Clay	3	26	66	48	26	2.70	19.1	104.0	0.630	0.60	0.55	2.30	3.42			
st Clay	3	15	85	64	38	2.65	25.3	96.0	0.732	0.65	0.42					
andy Clay	3	31	63	46	25	2.66	19.3	99.0	0.684	0.45	0.46					
Sandy Clay	17	28	55	48	28	2.67	19.5	108.0	0.548	0.63	0.45	1.54	1.48	1.74		
st Clay	35	16	51	70	41	2.72	26.6	93.0	0.825	0.43	0.39					
andy Clay	3	24	63	38	18	2.67	21.0	101.0	0.658	0.23	0.50	0.83	0.87			$8.5 \times 10^{-9}$
andy Clay	2	24	74	42	20	2.70	18.7	96.0	0.764	0.22	0.50	1.58				$2.3 \times 10^{-6}$
Clay	0	20	80	64	35	2.69	37.5	82.0	1.040	0.20	0.36	0.59	0.58			$1.7 \times 10^{-6}$
andy Clay	7	38	55	37	16	2.73	19.5	98.2	0.732		2.03					
andy Clay	4	29	67	42	19	2.76	18.1	98.1			2.34	2.22	2.14			
andy Clay	4	22	74	39	20	2.73	20.1	99.0	0.724	0.02	0.60	1.53				
andy Clay	3	25	73	42	21	2.76	19.1	101.0	0.705		2.94					$3.9 \times 10^{-8}$
andy Clay	3	29	68	38	17	2.75	19.6	101.5			2.20					
andy Clay	5	26	68	40	20	2.78	20.0	103.2			2.12					
andy Clay	5	31	64	40	18	2.75	18.0	100.9			1.41					
andy Clay	6	32	62	42	23	2.77	16.8	107.0	0.621	0.60	0.50	1.77				
andy Clay	5	27	67	44	23	2.76	20.3	97.9	0.882		1.51					$1.5 \times 10^{-6}$
andy Clay	7	27	66	41	20	2.74	20.1	91.5			1.49					
andy Clay	7	23	70	42	23	2.70	21.5	104.0	0.597	0.55	0.40	2.06				
andy Clay	2	35	63	38	18	2.69	22.5	97.0	0.739	0.23	0.47	1.14				
andy Clay	6	33	61	44	23	2.77	22.3	103.5			1.55					
andy Clay	13	35	52	38	19	2.73	18.9	107.5		0.39	0.43	2.08				
andy Clay	12	23	65	40	18	2.73	21.4	94.4			1.13					$8.6 \times 10^{-8}$
andy Clay	4	23	73	39	18	2.80	17.1	93.9			1.58					
andy Clay	6	23	71	38	18	2.74	18.6	90.6			0.68					
andy Clay	2	23	75	40	19	2.75	19.6	94.6		0.10	0.52	1.51				
andy Clay	0	3	97	31	5	2.61	35.4	91.6			0.91					$1.3 \times 10^{-5}$
andy Clay	0	6	94	30	5	2.68	15.9	92.5	0.811	0	0.61	1.24	1.68			$1.8 \times 10^{-6}$
andy Clay	0	11	89	75	48	2.79	24.8	89.8	0.831		2.42	2.02				$3.1 \times 10^{-8}$
ay Clay				60	34	2.71	23.1	87.0	0.958	0.08	0.62					$5.9 \times 10^{-7}$
ay Clay				36	18	2.68	15.8	106.0			1.04					
ay Clay				31	13	2.66	17.0	109.0	0.547		1.24					$1.1 \times 10^{-6}$
ay Clay				38	21	2.66	16.6	107.0	0.554	0.35	0.58	2.55	1.97			
ay Clay				37	19	2.73	18.7	109.0			1.48					
ay Clay				45	23	2.69	20.6	100.0	0.689	0.18	0.58	2.38				
ay Clay				43	23	2.72	19.6	104.0	0.641	0.60	0.47	2.66				$1.3 \times 10^{-7}$
ay Clay	3	35	62	37	21	2.70	15.4	99.0	0.708	0.20	0.61	1.92				
ay Clay	5	33	62	32	16	2.71	16.8	106.0			1.22					$1.18 \times 10^{-7}$
ay Clay	5	30	65	45	27											
ay Clay				68	38											
ay Clay				44	23	2.64	20.9	99.0	1.400	0.15	0.58	2.30	2.18			
ay Clay	0	27	73	45	26	2.68	18.4	80.0	1.089	0.10	0.51	1.28				$2.8 \times 10^{-7}$

THIS PLAN HAS BEEN REDUCED TO  
1/4" = 1' UNLESS OTHERWISE NOTED




THIS PLAN ACCOMPANIES CONTRACT NO.  
MODIFICATION NO.

DATE		DESCRIPTION		MADE	APPROVED
REVISIONS					
U. S. ARMY ENGINEER DISTRICT, OMAHA CORPS OF ENGINEERS OMAHA, NEBRASKA					
DESIGNED BY		MISSOURI RIVER FORT RANDALL DAM-LAKE FRANCIS CASE			
CHECKED BY		TABULATION OF TEST RESULTS ON PERMANENT RECORD SAMPLES			
APPROVED	DATE	APPROVED	DATE	APPROVED	DATE
APPROVED	DATE	APPROVED	DATE	APPROVED	DATE


55 THINK VALUE ENGINEERING - 55

EMBANKMENT CRITERIA AND PERFORMANCE REPORT


PLATE A-1




SUMMARY OF ATTERBERG LIMITS,  
EMBANKMENT RECORD SAMPLES  
FORT RANDALL DAM



SUMMARY OF MOISTURE CONTENTS AND  
DRY DENSITIES, EMBANKMENT RECORD SAMPLES  
FORT RANDALL DAM






SUMMARY OF MOISTURE CONTENTS AND  
DRY DENSITIES, EMBANKMENT RECORD SAMPLES  
FORT RANDALL DAM



**SUMMARY OF DIRECT SHEAR TESTS  
ON EMBANKMENT RECORD SAMPLES  
FORT RANDALL DAM**










INDICATES PRESSURE EVALUATION TESTS

THIS DRAWING HAS BEEN REDUCED TO  
THREE-FOURTHS THE ORIGINAL SCALE.




THIS PLAN ACCOMPANIES CONTRACT NO.  
MODIFICATION NO.


DATE		DESCRIPTION		MADE	APPROVED
REVISIONS					
U. S. ARMY ENGINEER DISTRICT, OMAHA CORPS OF ENGINEERS OMAHA, NEBRASKA					
DESIGNED BY:	MISSOURI RIVER				
DRAWN BY:	FORT RANDALL DAM				
ENGINEER BY:	EMBANKMENT				
CONSTRUCTED BY:	RELIEF WELL AND RELIEF WELL PIEZ.				
CHIEF ENG. & S. DISTRICT:	WATER LEVEL OBSERVATIONS				
APPROVED:	DATE:				
CHIEF, F. & M. DISTRICT:	DATE:				
APPROVED:	DATE:				
SCALE: AS SHOWN		SHEET NO.			
DRAWING NUMBER					









LEGEND		LOCATION	
○	PIEZOMETER OBSERVATION	A 520	DOWNSTREAM
○	"	A 550	PERVIOUS
○	"	B 520	DRAIN
○	"	B 520	DRAIN
○	"	B 495	RIGHT ABUTMENT SAND
△	"	B 550	AND GRAVEL DEPOSIT



85 86 87 88 89 90 91 92 93 94 95 96 97 98 99 2000 101 102



LINE "A" PIEZOMETERS




B. Piezometer



THIS PLAN ACCOMPANIES CONTRACT NO.  
MODIFICATION NO.

THIS DRAWING HAS BEEN REDUCED TO  
THREE-FIFTHS THE 2014 R.R. SCALE


DATE		DESCRIPTION		MADE	APPROVED
REVISIONS					
U. S. ARMY ENGINEER DISTRICT, OMAHA CORPS OF ENGINEERS OMAHA, NEBRASKA					
DESIGNED BY:		MISSOURI RIVER FORT RANDALL DAM EMBANKMENT			
DRAWN BY:		PIEZOMETER OBSERVATIONS LINE A STA 48+00 - LINE B STA 56+00			
CHECKED BY:					
ENGINEER	SECTION	APPROVER	DATE		
DESIGNED	SECTION	APPROVER	DATE		
APPROVER	SECTION	APPROVER	DATE		
SIL. & L. REPORT ENGINEER		SHEET			




LEGEND  
 REHARD 29 JUN 77  $\nabla$  PIEZOMETER OBSERVATION C.495  
 REHARD 6 SEP 77  $\square$  C.520  
 REHARD 31 AUG 77  $\square$  C.545  
 $\square$  C.575  
 $\bullet$  NG.801  
 $\bullet$  NG.796  
 $\bullet$  CG.829

1. 1972 WATER LEVELS (NOT SHOWN)

NOTE: P.E.T. NG.796 AND NG.801 are located at sta 75+31





THIS DRAWING HAS BEEN REDUCED TO  
THREE-EIGHTHS THE ORIGINAL SCALE



DATE	DESCRIPTION	MADE	APPROVED
REVISIONS			
U. S. ARMY ENGINEER DISTRICT, OMAHA CORPS OF ENGINEERS OMAHA, NEBRASKA			
DESIGNED BY:	MISSOURI RIVER FORT RANDALL DAM EMBANKMENT		
DRAWN BY:	PIEZOMETER OBSERVATIONS LINE C STA 70+00		
CHECKED BY:	SECTION	APPROVED	DATE
DATE	SECTION	DATE	DATE
APPROVED	DATE	DATE	DATE
U.S. ARMY ENGINEER DISTRICT, OMAHA		DATE	

THIS PLAN ACCOMPANIES CONTRACT NO.  
MODIFICATION NO.


EMBANKMENT CRITERIA AND PERFORMANCE REPORT

PLATE A-6





185 186 187 188 189 190 191 192 193 194 195 196 197 198 199 2000 101 102




THIS DRAWING HAS BEEN REDUCED TO THREE-EIGHTHS THE ORIGINAL SCALE.




THIS PLAN ACCOMPANIES CONTRACT NO. MODIFICATION NO.

DATE		REVISIONS		DATE		APPROVED	
U. S. ARMY ENGINEER DISTRICT, OMAHA CORPS OF ENGINEERS OMAHA, NEBRASKA							
DESIGNED BY:		MISSOURI RIVER					
DRAWN BY:		FORT RANDALL DAM					
CHECKED BY:		EMBANKMENT					
SUBMITTED BY:		PIEZOMETER OBSERVATIONS					
ENGINEER		SECTION		APPROVER		DATE	
CHECK		DRAWN		CHIEF ENGINEERING SECTION		SCALE AS SHOWN	
APPROVED		DRAWN		CHECKED		DATE	
SPECIAL AGENT		SPECIAL AGENT		SPECIAL AGENT		SPECIAL AGENT	




LEGEND

Symbol	Piezometer Observation	Date
▽	E 4.70	1977
○	E 4.95	1977
□	E 5.20	1977
△	E 5.45	1977
△	E 5.75	1977



85 86 87 88 89 90 91 92 93 94 95 96 97 98 99 2000 101 102




THIS DRAWING HAS BEEN REDUCED TO THREE-EIGHTHS THE ORIGINAL SCALE

DATE		DESCRIPTION		NAME	APPROVE
REVISIONS					
U. S. ARMY ENGINEER DISTRICT, OMAHA CORPS OF ENGINEERS OMAHA, NEBRASKA					
DESIGNED BY	MISSOURI RIVER FORT RANDALL DAM EMBANKMENT				
DRAWN BY	PNEZOMETER OBSERVATIONS LINE E STA 95+00				
CHECKED BY					
DATE	DATE	DATE	DATE	DATE	DATE
APPROVED	APPROVED	APPROVED	APPROVED	APPROVED	APPROVED
SCALE AS SHOWN			SHEET NO.		
DRAWING NUMBER			SHEET		

THIS PLAN ACCOMPANIES CONTRACT NO. MODIFICATION NO.

EMBANKMENT CRITERIA AND PERFORMANCE REPORT


PLATE A50



LEGEND


- |   |                        |      |                  |
|---|------------------------|------|------------------|
| ○ | PIEZOMETER OBSERVATION | F496 | LEFT ABUTMENT    |
| ◇ | PIEZOMETER OBSERVATION | F496 | PERVIOUS GLACIAL |
| ○ | PIEZOMETER OBSERVATION | F512 | DEPOSIT          |
| △ | PIEZOMETER OBSERVATION | F504 | DOWNSTREAM       |
| ▽ | PIEZOMETER OBSERVATION | L521 | PERVIOUS         |
|   |                        |      | DRAIN            |

Note Piez L521 DRY PRIOR TO 1974




PROFILE OF PENSTOCK 4






NOTE:


1. \* No readings were recorded between 3/68 to 9/76
2. THESE PIER'S WERE GIVEN PRESSURE EVALUATION TESTS JULY 6 1980





FOR LOCATION PLAN, SEE PLATE NO. 452

THIS DRAWING HAS BEEN REDUCED TO  
THREE-FOURTHS THE ORIGINAL SCALE.




THIS PLAN ACCOMPANIES CONTRACT NO.  
MODIFICATION NO.


DATE		DESCRIPTION		MADE	APPROVED
REVISIONS					
U. S. ARMY ENGINEER DISTRICT, OMAHA CORPS OF ENGINEERS OMAHA, NEBRASKA					
DESIGNED BY:		MISSOURI RIVER FORT RANDALL DAM			
DRAWN BY:		SETTLEMENT GAGE PIZZOMETERS			
CHECKED BY:		STATIONS 65+00 AND 71+50			
SUPERVISOR:		WATER SURFACE ELEVATIONS			
APPROVED:	DATE:	APPROVED:		DATE:	
SCALE AS SHOWN		SHEET NO.		DRAWING NUMBER	
SHEET 4					

EMBANKMENT CRITERIA AND PERFORMANCE REPORT





PLATE A52










CORPS OF ENGINEERS U.S. ARMY OFFICE OF THE DISTRICT ENGINEER OMAHA DISTRICT OMAHA, NEBRASKA	
MISSOURI RIVER	
<b>FORT RANDALL DAM - LAKE FRANCIS CASE RESERVOIR &amp; POWERHOUSE</b>	
<b>GENERAL PLAN &amp; SETTLEMENT GAUGE LOCATIONS</b>	
DESIGNED BY: E.O.H.	DATE: MAY 1954
DRAWN BY: M.A.	SCALE: 1" = 400'
CHECKED BY: E.O.H.	APPROVED BY: [Signature]
FOR THE DISTRICT ENGINEER	FOR THE DISTRICT ENGINEER



SETTLEMENT PLOTS, 1974-1981



SETTLEMENT PLOTS, 1953-1976

THIS DRAWING HAS BEEN REDUCED TO  
THREE-FOURTHS THE ORIGINAL SCALE.







THIS PLAN ACCOMPANIES CONTRACT NO.  
MODIFICATION NO.


DATE	DESCRIPTION	MADE	APPROVED
U. S. ARMY ENGINEER DISTRICT, OMAHA CORPS OF ENGINEERS OMAHA, NEBRASKA			
DESIGNED BY:	MISSOURI RIVER FORT RANDALL DAM FOUNDATION SETTLEMENT		
ENGINEERED BY:	STA 22+50, STA 30+00 - STA 40+00		
APPROVED BY:	DATE		
APPROVED	SCALE AS SHOWN	DATE	REVISIONS

EMBANKMENT CRITERIA AND PERFORMANCE REPORT

PLATE A54



SETTLEMENT PLOTS, 1974-1981



THIS DRAWING HAS BEEN REDUCED TO  
1/8" (1/16") OF THE ORIGINAL SCALE


DATE \_\_\_\_\_
DESCRIPTION \_\_\_\_\_
SHEET \_\_\_\_\_
PAGES \_\_\_\_\_

**EVIDENCE**

**U. S. ARMY ENGINEER DISTRICT, OMAHA  
CORPS OF ENGINEERS  
OMAHA, NEBRASKA**

RECEIVED BY:  
  
 MADE UP BY:  
  
 CHECKED BY:  
  
 SUBMITTED BY:  
  
 INDEXED  
 REFILED  
  
 FILED  
  
 APPROVED: \_\_\_\_\_  
  
 SPECIAL AGENT IN CHARGE

MISSOURI RIVER  
 FORT RANDALL DAM  
 FOUNDATION SETTLEMENT  
  
 STA 82+00 & STA 90+00  
  
  
**NEW ENGINEERING RECORD**  
 DATE ACQUIRED \_\_\_\_\_      SHEET NO. \_\_\_\_  
  
 DRAWING NUMBER \_\_\_\_\_


REG. U. S. PATENT OFFICE


THIS PLAN ACCOMPANIES CONTRACT NO. \_\_\_\_\_  
MODIFICATION NO. \_\_\_\_\_

## EMBANKMENT CRITERIA AND PERFORMANCE REPORT


PLATE ASS

2









THIS DRAWING HAS BEEN REDUCED TO  
THREE-EIGHTHS THE ORIGINAL SCALE

FOR LOCATION PLAN SEE PLATE A56

ATTENTION  
SEE

17




THIS PLAN ACCOMPANIES CONTRACT NO.  
MODIFICATION NO.


DATE		DESCRIPTION		MAJOR	APPROVE
REVISIONS					
U. S. ARMY ENGINEER DISTRICT, OMAHA CORPS OF ENGINEERS OMAHA, NEBRASKA					
DESIGNED BY:	H. S. BAKER, ASCE				
DRAWN BY:	PORT RANDALL DAM				
CHECKED BY:	CREST AND SLOPE MOVEMENT MARKERS				
APPROVED BY:	HORIZONTAL MOVEMENT				
DATE:	DATE:				
DESIGNED BY:	APPROVED BY:	DATE:			
DRAWN BY:	DATE:	DATE:	DATE:	DATE:	DATE:
CHECKED BY:	DATE:	DATE:	DATE:	DATE:	DATE:
APPROVED BY:	DATE:	DATE:	DATE:	DATE:	DATE:

EMBANKMENT CRITERIA AND PERFORMANCE REPORT

PLATE A57




NOTE:  
DESTROYED MARKER MARKER,  
DWC WAS REPELLED IN 973.  
MARKER 40C HAS LOST 40C.  
DWC TO THE 40C KEY.



LEGEND

3 JUNE '58  
 0 APRIL 1960  
 0 MAY 1961  
 1 MAY 1962  
 1 JUNE 1963  
 0 MAY 1964  
 0 JUNE 1965  
 0 JUNE 1966  
 0 JULY 1967  
 0 MAY 1970  
 0 MAY 1977  
 0 JULY 1978  
 0 JULY 1979



KEY PLAN

THIS DRAWING HAS BEEN REDUCED TO  
 THREE INCHES THE ORIGINAL SCALE






THIS PLAN ACCOMPANIES CONTRACT NO.  
 MODIFICATION NO.

DATE		DESCRIPTION		MADE	APPROVED
REVISIONS					
U. S. ARMY ENGINEER DISTRICT, OMAHA CORPS OF ENGINEERS OMAHA, NEBRASKA					
DESIGNED BY:	MISSOURI REVER				
DRAWN BY:	FORT RANDALL DAM				
CHECKED BY:	SLOPE AND CREST MOVEMENT MARKERS				
QUANTITY BY:	VERTICAL MOVEMENT				
DATE	DATE	DATE	DATE	DATE	DATE
APPROVED	APPROVED	APPROVED	APPROVED	APPROVED	APPROVED
SCALE AS SHOWN	SCALE AS SHOWN	SCALE AS SHOWN	SCALE AS SHOWN	SCALE AS SHOWN	SCALE AS SHOWN
DRAWING NUMBER		DRAWING NUMBER			

EMBANKMENT CRITERIA AND PERFORMANCE REPORT

PLATE A58





ELEVATION IN FEET MSL

- Fat Clay (Fill)
- Gravelly Sandy Clay (Fill)
- Fat Clay - Lean Clay (Fill)  
(border line)
- Sandy Gravelly Fat Clay (Fill)
- Silty Sandy Clay (Fill) Base of Embankment
- Silty Fat Clay
- Sandy Fat Clay
- Gravelly Sandy Clay  
Chalk
- Sandstone
- Shale
- Sandstone
- Interbedded Sandstone and Shale  
Shale
- Bottom of Hole 31.9'

LEGEND

INITIAL 1-10-80

000-1 / 10 / 80

000-10 / 10 / 80

000-10 / 10 / 81

000-1 / 10 / 80

THIS DRAWING HAS BEEN REDUCED TO  
THREE-FOURTHS THE ORIGINAL SCALE

DATE		DESCRIPTION		MADE	CHECKED
REVISIONS					
U. S. ARMY ENGINEER DISTRICT, OMAHA CORPS OF ENGINEERS OMAHA, NEBRASKA					
DESIGNED BY		MISSOURI RIVER FORT RANDALL DAM			
CHECKED BY		TILTMETER OBSERVATIONS			
REVIEWED BY		T 40/503			
DATE		EMB STA 40+00 RANGE 8030			
APPROVED		DATE			
DATE		DATE		DATE	
DATE		DATE		DATE	



THIS PLAN ACCOMPANIES DISTRICT NO. 104445  
MODIFICATION NO.

SS - THINK VALUE ENGINEERING - SS

EMBANKMENT CRITERIA AND PERFORMANCE REPORT

PLATE A09

U. S. GOVERNMENT PRINTING OFFICE: 1974

APPENDIX B  
PHOTOS



PHOTO NO. 1: Aerial view of Fort Randall Dam. June 1974





PHOTO NO. 2: Scarifying surface prior to placement of fill. Earthwork Stage II. 20 May '49



PHOTO NO. 3: Blading operation in embankment construction. Initial earthwork.




PHOTO NO. 4: 'Watering operation in embankment construction. Earthwork Stage II. 20 May '49



PHOTO NO. 5: Excavation of right bank cut-off trench, upstream end, looking towards river. 6 Nov '50



PHOTO NO. 6: Sheepsfoot tamping roller compacting  
impervious fill. Earthwork Stage III. 10 Oct '50




PHOTO NO. 7: Construction of intake structure and  
embankment in foreground and excavation for spill-  
way weir in background, looking toward the left  
abutment. 11 May '51



PHOTO NO. 8: Dredging in chalk spoil area downstream of embankment for hydraulic filling to effect river closure. Earthwork Stage III. 17 Jul '52



PHOTO NO. 9: Final stage of river closure with dredged chalk fill. Water level at about El. 1242. 20 Jul '52



PHOTO NO. 10: Dumped chalk fill over the dredged  
chalk weir crest. Earthwork Stage III. 23 Jul '52




PHOTO NO. 11: Placement of pervious dike at location  
of upstream toe of impervious blanket. Earth-  
work Stage III. 1 Aug '52




PHOTO NO. 12: Embankment material being placed on top of dredged hydraulic fill at location of upstream embankment toe. Earthwork Stage III. 1 Aug'52



PHOTO NO. 13: Same area as shown in Photo No. 12. Pictured are double cat-dozer and towed double drum sheepfoot roller. 1 Aug '52



PHOTO NO. 14: Hydraulic filling of embankment  
foundation in closure section. Earthwork  
Stage III. 15 Sep '52.



PHOTO NO. 15: Aerial view of project looking down-  
stream. 15 Sep '52




PHOTO NO. 16: Embankment construction in closure area looking towards the left abutment. Fill at approx. El. 1246. Earthwork Stage III. 14 Aug '52.




PHOTO NO. 17: Upstream portion of embankment, looking towards the right abutment. Fill is at approx. El. 1288. Earthwork Stage III. 29 Sep '52





PHOTO NO. 18: Embankment construction in closure area to approx. El. 1325. Embankment in foreground is at crest level, El. 1395. Earthwork Stage III. (17 Oct '52)



PHOTO NO. 19: View of embankment construction looking towards right abutment, showing placement of upstream chalk berm. Earthwork Stage IV. 4 Aug '53



PHOTO NO. 20: Construction of upstream chalk berm  
looking SW towards right abutment. 4 Aug '53




PHOTO NO. 21: Aerial view of construction during  
Earthwork Stage V. 16 Nov '53



PHOTO NO. 22: View of embankment construction  
looking along dam axis towards the right abutment.  
Earthwork Stage V. 25 May '54




PHOTO NO. 23: Fill placement between west spillway  
abutment and previously completed embankment.  
Top of fill is approx. El. 1360. 25 Jun '54.



PHOTO NO. 24: Aerial view of completed embankment,  
looking from right abutment. 30 Jun '55




PHOTO NO. 25: Aerial view of project, looking SW.  
29 Mar '55

END

DATE  
FILMED

10 83

DT